

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 19/12/2006 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Perforation		<b>Plan</b>	
<b>Report Start Date/Time</b> 18/12/2006 06:00		<b>Report End Date/Time</b> 19/12/2006 06:00	<b>Report Number</b> 6
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 74,614	<b>Cumulative Cost</b> 403,268
<b>Management Summary</b> Continue with Rig down operations onboard West Tuna. Finished with disassembly of the rig skid mat at 12:00. R/d of R22 100% completed, Total of demob 39% completed. Continue with cleaning up and preparing loads for Bream A.			
<b>Activity at Report Time</b> Preparing back loads & Cleaning up.			
<b>Next Activity</b> Load Far Scandia with equipment for Bream A.			

## Daily Operations: 24 HRS to 19/12/2006 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b>	
<b>Report Start Date/Time</b> 18/12/2006 06:00		<b>Report End Date/Time</b> 19/12/2006 06:00	<b>Report Number</b> 12
<b>AFE or Job Number</b>	<b>Currency</b>	<b>Total Original AFE Amount</b>	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 14,747	<b>Cumulative Cost</b> 180,314
<b>Management Summary</b> We have been trying to get the tools free or even get the wire to break further down hole to enable us to get the "B" mandrel and SSSV back into the well. At the moment we have good clean access through the wire down the well and it doesn't look like we will get the tools moving we have decided to pump a pill and wait for a Side Wall Cutter to cut the wire down hole and recover, at this point in time we are circulating the well clean before we pump the pill.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Pumping a 20 Barrel pill into the formation and rigging off the well.			