

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 8/01/2007 06:00		Report End Date/Time 9/01/2007 06:00	Report Number 27
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 84,254	Cumulative Cost 2,077,262
Management Summary POOH with 4" drill pipe, packer and tail pipe attached and lay out. RIH with 7" casing scraper. Scrape interval 3480m to 3510m & 4335m to 4345m. TAG 4348.69m. Forward circulate well to seawater & Radia-green 7.2bpm @ 1200psi.			
Activity at Report Time Forward circulate the well to Radia-green .			
Next Activity POOH with 7" casing scraper BHA.			

Daily Operations: 24 HRS to 10/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 9/01/2007 06:00		Report End Date/Time 10/01/2007 06:00	Report Number 28
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 90,618	Cumulative Cost 2,167,880
Management Summary POOH with 4" drill pipe and lay out 7" casing scraper BHA. M/u 7" RTTS and Rih on 4" DP to 3094m.			
Activity at Report Time Continue to Rih with 7" RTTS. Currently at 3094m.			
Next Activity Set RTTS at 4050m and test casing and cement.			

Daily Operations: 24 HRS to 9/01/2007 06:00

Well Name Mackerel A24			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace SSSV	
Report Start Date/Time 8/01/2007 06:00		Report End Date/Time 9/01/2007 06:00	Report Number 3
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 30,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total	Cumulative Cost 14,836
Management Summary Wait on permit, soft bolted MSV bonnet cap. Prepare and set BP valve.			
Activity at Report Time SDFN			
Next Activity Continue to service MSV			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/01/2007 06:00

Well Name Mackerel A19			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace threaded PA valve flange with blind flange	
Report Start Date/Time 8/01/2007 06:00		Report End Date/Time 9/01/2007 06:00	Report Number 2
AFE or Job Number 46000460	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,759	Cumulative Cost 29,518
Management Summary Complete 3 monthly tests on BOP's. Rig up on A-19 well and press test			
Activity at Report Time SDFN			
Next Activity Continue on with program to change out PA flange			

Daily Operations: 24 HRS to 9/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 8/01/2007 06:00		Report End Date/Time 9/01/2007 06:00	Report Number 24
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 1,536	Cumulative Cost 211,957
Management Summary Monitor both Tbg and PA pressures. No change			
Activity at Report Time SDFN			
Next Activity Continue to monitor well			

Daily Operations: 24 HRS to 10/01/2007 06:00

Well Name Mackerel A24			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace SSSV	
Report Start Date/Time 9/01/2007 06:00		Report End Date/Time 10/01/2007 06:00	Report Number 4
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 30,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total	Cumulative Cost 14,836
Management Summary			
Activity at Report Time SDFN			
Next Activity			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 10/01/2007 06:00

Well Name Mackerel A19			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace threaded PA valve flange with blind flange	
Report Start Date/Time 9/01/2007 06:00		Report End Date/Time 10/01/2007 06:00	Report Number 3
AFE or Job Number 46000460	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,759	Cumulative Cost 44,277
Management Summary Run in hole and recovered the SSSV, Pumped 240 BBL of inhibited sea water, attempt to set a RN plug at 3711mtrs but unable to do so, Run in hole and set a 3.688" POP at 1310 mtrs and recover the Circulating valve from 1297 mtrs.Pumped 50 Barrels of inhibited sea water.			
Activity at Report Time SDFN			
Next Activity Circulate the well clean and change out the Flage on the Annulus			

Daily Operations: 24 HRS to 10/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 9/01/2007 06:00		Report End Date/Time 10/01/2007 06:00	Report Number 25
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 1,536	Cumulative Cost 213,493
Management Summary			
Activity at Report Time SDFN			
Next Activity			