

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 22/12/2006 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 21/12/2006 06:00		Report End Date/Time 22/12/2006 06:00	Report Number 9
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 73,641	Cumulative Cost 623,972
Management Summary WOW and WOB to return from BBMT. Offload balance of 2nd load from WTN and selected items from BBMT. Install piperack support panel and spot equipment on it. R/u 12% completed. Total demob 52% completed.			
Activity at Report Time Spot mud pump and power pack #1 onto machinery dec			
Next Activity Continue with R/u of R22 equipment			

Daily Operations: 24 HRS to 22/12/2006 06:00

Well Name Mackerel A15			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Restore control line integrity with sealtite	
Report Start Date/Time 21/12/2006 06:00		Report End Date/Time 22/12/2006 06:00	Report Number 3
AFE or Job Number 46000459	Currency AUD	Total Original AFE Amount 50,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,047	Cumulative Cost 26,794
Management Summary Recover SSSV, ran a new SSSV to confirm that the seal tight hadn't worked, pull "B" mandrels and attempt to set 3.813" Plug however this didn't happen due to the premature setting of the plug.			
Activity at Report Time SDFN			
Next Activity Set plug in "X" nipple at 3701 mtrs close SSD circulate well clean.			