

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 28/12/2006 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 27/12/2006 06:00		Report End Date/Time 28/12/2006 06:00	Report Number 15
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 75,585	Cumulative Cost 1,067,004
Management Summary Prepare derrick sections ready to erect. Install, pin & lift all Derrick section into position. Install 4 x drill lines. Work boat (Far Scandia) back load 9 items. Continue with the rig up of pipe work in Derrick.			
Activity at Report Time Rig up pipe work in Derrick.			
Next Activity Rig up Monkey board			

Daily Operations: 24 HRS to 28/12/2006 06:00

Well Name Mackerel A12A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Tubing plug		Plan Plug & Secure Well	
Report Start Date/Time 27/12/2006 06:00		Report End Date/Time 28/12/2006 06:00	Report Number 5
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 100,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 4,392	Cumulative Cost 52,684
Management Summary Set dummy gas lift valve , tested plug and PA to 3000 kpa. Set SSSV and rig down from well			
Activity at Report Time SDFN			
Next Activity Rig up on A-25			

Daily Operations: 24 HRS to 28/12/2006 06:00

Well Name Mackerel A25A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Gas Lift		Plan Tubing Integrity Test	
Report Start Date/Time 27/12/2006 12:00		Report End Date/Time 28/12/2006 06:00	Report Number 1
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 40,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 6,540	Cumulative Cost 6,540
Management Summary Rigged up and pressure tested BOP's, riser and HES lubricator			
Activity at Report Time SDFN			
Next Activity Pull sssv, set plug and change out gas lift valves			