

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 5/12/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 4/12/2006 06:00		Report End Date/Time 5/12/2006 06:00	Report Number 40
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 112,721	Cumulative Cost 3,625,131
Management Summary RIH with 7" QRBP and set at 3300m, POOH to 1106m and pick up 7" RTTS and RIH to ???m.			
Activity at Report Time RIH with 4" drill pipe at 2047m.			
Next Activity Set RTTS and conduct casing testing, POOH with RTTS.			

Daily Operations: 24 HRS to 5/12/2006 06:00

Well Name Mackerel A7			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Lower Master Valve and Master Safety Valve Repair	
Report Start Date/Time 4/12/2006 06:00		Report End Date/Time 5/12/2006 06:00	Report Number 3
AFE or Job Number 46000460	Currency AUD	Total Original AFE Amount 10,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 15,817	Cumulative Cost 40,285
Management Summary Attempt to test plug, unable to get pressure build up. Pull and re-run plug, run diagnostics appears to be PA/Tbg communication			
Activity at Report Time SDFN			
Next Activity Re-test PA/Tbg			