

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 5/05/2006 06:00

<b>Well Name</b> Tuna A13			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Tubing Optimization		<b>Plan</b> Recompletion	
<b>Report Start Date/Time</b> 4/05/2006 06:00		<b>Report End Date/Time</b> 5/05/2006 06:00	<b>Report Number</b> 19
<b>AFE or Job Number</b> L 0503G002	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 3,520,500	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 88,900	<b>Cumulative Cost</b> 1,858,617
<b>Management Summary</b> Continue to lay down excess drill pipe, Service boat Lady Kari Ann, Spot and rig up Schlumberger equipment, Complete drift run to HUD 2082.6m, Complete GR surveys and send data to Reservoir surveillance group.			
<b>Activity at Report Time</b> Make up perf gun and wait on new perf intervals.			
<b>Next Activity</b> Perforate intervals with 2 7/8" pure perforating guns.			

## Daily Operations: 24 HRS to 5/05/2006 12:00

<b>Well Name</b> Bream A23A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Set plug and perforate.	
<b>Report Start Date/Time</b> 4/05/2006 20:00		<b>Report End Date/Time</b> 5/05/2006 12:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> L0503G019	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 220,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 32,121	<b>Cumulative Cost</b> 32,121
<b>Management Summary</b> Rig-up on well, Pressure test, Tag HUD, Reperforate well at 3159 - 3162mMDKB Set MPBT at 3171MDKB.			
<b>Activity at Report Time</b> Rig-up on well, pressure test tag HUD and run MPBT			
<b>Next Activity</b> Rig-up on A22a			