

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 29/09/2007 05:00

Well Name Fortescue A17a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 3,017.01	Target Depth (TVD) (mKB) 2,462.90	
AFE or Job Number L0501H009	Total Original AFE Amount 8,795,036	Total AFE Supplement Amount
Daily Cost Total 206,252	Cumulative Cost 8,485,532	Currency AUD
Report Start Date/Time 28/09/2007 05:00	Report End Date/Time 29/09/2007 05:00	Report Number 27

Management Summary

PTSM and JSA's held as required. RIH with 2-7/8" 6.4 ppf 13Cr-80 Vam-Top completion string from 2045m to 2456m, R/U slickline and make gauge run with 2.313" N test tool, continue to RIH with completion string to 2888m, M/U tubing hanger and landing jts, land out tubing hanger, test hanger seals, R/U slickline and test TRSSSV, RIH with N test tool, set packer, POOH with N test tool.

Activity at Report Time

Testing lower packer seals.

Next Activity

R/D wireline unit and lubricator.

Daily Operations: 24 HRS to 29/09/2007 18:00

Well Name Fortescue A17a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 3,017.01	Target Depth (TVD) (mKB) 2,462.90	
AFE or Job Number L0501H009	Total Original AFE Amount 8,795,036	Total AFE Supplement Amount
Daily Cost Total 3,546	Cumulative Cost 8,489,078	Currency AUD
Report Start Date/Time 29/09/2007 05:00	Report End Date/Time 29/09/2007 18:00	Report Number 28

Management Summary

PTSM and JSA's held as required. Test integrity of lower packer seals, R/D wireline unit and lubricator, backout running tool and landing jts, N/D BOP's and riser, Install tree and test, reinstate main deck grating and hand well over to production.

Activity at Report Time

Preparing to skid rig from FTA-A17 to FTA-A30.

Next Activity

Skid rig package from FTA-A17 to FTA-A30.

Daily Operations: 24 HRS to 30/09/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 400,783	Cumulative Cost 400,783	Currency AUD
Report Start Date/Time 29/09/2007 18:00	Report End Date/Time 30/09/2007 05:00	Report Number 1

Management Summary

PTSM and JSA's held as required. Prepare to skid rig, skid upper rig package north 1m, skid bottom rig package 2m west, MPI test on rig floor equipment.

Activity at Report Time

Skid lower rig package 2m west.

Next Activity

Rig up and test xmas tree and plug.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 01/10/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 195,196	Cumulative Cost 595,979	Currency AUD
Report Start Date/Time 30/09/2007 05:00	Report End Date/Time 01/10/2007 05:00	Report Number 2

Management Summary

PTSM and JSA's held as required. Replace return line hose on rig skid hydraulic controls, MPI test top drive and rig floor equipment, prep and skid lower rig package 2m west, reinstate lower rig package, c/o BOP rams.

Activity at Report Time

Reinstating lower rig package.

Next Activity

Test casing and plug in FTA-A30 well.

Daily Operations: 24 HRS to 29/09/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 67,694	Cumulative Cost 2,675,460	Currency AUD
Report Start Date/Time 28/09/2007 06:00	Report End Date/Time 29/09/2007 06:00	Report Number 39

Management Summary

Schlumberger RIH with perforating. Perforate well from 1082.5m to 1085.5m. Secure rig and crane. Wait in Gale force winds +45kts. monitor drink rate at 0.2bph

Activity at Report Time

Wait on weather 40 - 50knt winds

Next Activity

Perforation run # 2

Daily Operations: 24 HRS to 30/09/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 67,869	Cumulative Cost 2,743,329	Currency AUD
Report Start Date/Time 29/09/2007 06:00	Report End Date/Time 30/09/2007 06:00	Report Number 40

Management Summary

Continue waiting on weather. Gale force winds +45kts. monitor drink rate at 0.2bph

Activity at Report Time

Wait on weather - winds 40 - 50knts

Next Activity

Perforation run # 2

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 01/10/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 65,504	Cumulative Cost 2,808,833	Currency AUD
Report Start Date/Time 30/09/2007 06:00	Report End Date/Time 01/10/2007 06:00	Report Number 41
Management Summary Continue waiting on weather. Gale force winds +45kts. monitor drink rate at 0.2bph. Conduct tables top H2S drill/safety meeting. Wait on weather. Rig up Schlumberger and RIH 2-1/8" Powerjet perf-gun. Perforate well at 1085.5m to 1088.5m.		
Activity at Report Time RIH with Schlumberger to perforate		
Next Activity Change 7 5/8" rams to VBR's		

Daily Operations: 24 HRS to 29/09/2007 06:00

Well Name Bream A4B		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Plug back current perms, add new perms	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H043	Total Original AFE Amount 220,000	Total AFE Supplement Amount 170,000
Daily Cost Total 6,391	Cumulative Cost 218,181	Currency AUD
Report Start Date/Time 28/09/2007 06:00	Report End Date/Time 29/09/2007 06:00	Report Number 7
Management Summary Platform shut down no work crews returned to town		
Activity at Report Time SDFN		
Next Activity Platform shut down		

Daily Operations: 24 HRS to 30/09/2007 06:00

Well Name Bream A4B		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Plug back current perms, add new perms	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H043	Total Original AFE Amount 220,000	Total AFE Supplement Amount 170,000
Daily Cost Total 6,391	Cumulative Cost 224,572	Currency AUD
Report Start Date/Time 29/09/2007 06:00	Report End Date/Time 30/09/2007 06:00	Report Number 8
Management Summary Platform shut down crews returned to town		
Activity at Report Time SDFN		
Next Activity Continue with operations to clear tbg		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 01/10/2007 06:00

Well Name

Bream A4B

Rig Name Wireline	Company Halliburton / Schlumberger
-----------------------------	--

Primary Job Type Workover PI	Plan Plug back current perms, add new perms
--	---

Target Measured Depth (mKB)	Target Depth (TVD) (mKB)
------------------------------------	---------------------------------

AFE or Job Number L0503H043	Total Original AFE Amount 220,000	Total AFE Supplement Amount 170,000
---------------------------------------	---	---

Daily Cost Total 20,962	Cumulative Cost 245,533	Currency AUD
-----------------------------------	-----------------------------------	------------------------

Report Start Date/Time 30/09/2007 06:00	Report End Date/Time 01/10/2007 06:00	Report Number 9
---	---	---------------------------

Management Summary

Crews returned to BMA after platform shut down. WOW winds in excess of 40/50 knots

Activity at Report Time

SDFN

Next Activity

Continue with fishing ops , attempt to clear tbg