

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 20/10/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 324,434	Cumulative Cost 6,230,577	Currency AUD
Report Start Date/Time 19/10/2007 05:00	Report End Date/Time 20/10/2007 05:00	Report Number 21

Management Summary

Pump OOH f/ 3977m to 2129m (7-5/8" casing stub @ 2048m). Circulate 2x bottoms up, racking 1 std per bottoms up f/ 2129m to 2073m. Pump & rotate OOH from 2073m to 1988m. Pump OOH from 1988m to 1931m (10-3/4" shoe @ 1950m). Circulate hole clean w/ 1x bottoms up. Slip & cut drill line & service rig. Pump OOH to 1505m. Flow check well. POOH on elevators f/ 1505m to 282m. Held BOP drills.

Activity at Report Time

POOH @ 282m.

Next Activity

POOH & L/out BHA. Test BOP's. M/U 9-7/8" steerable LWD BHA & RIH.

Daily Operations: 24 HRS to 21/10/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 252,086	Cumulative Cost 6,482,663	Currency AUD
Report Start Date/Time 20/10/2007 05:00	Report End Date/Time 21/10/2007 05:00	Report Number 22

Management Summary

POOH & L/out 9-7/8" steerable LWD BHA. C/out saver sub. Pull wear bushing. M/U test assembly & seat test plug. Test BOP's. M/U 9-7/8" steerable LWD BHA & RIH to 60m.

Activity at Report Time

M/U 9-7/8" steerable LWD BHA.

Next Activity

M/U BHA & RIH to bottom @ 4602m & drill ahead in 9-7/8" production hole.

Daily Operations: 24 HRS to 22/10/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 249,579	Cumulative Cost 6,732,242	Currency AUD
Report Start Date/Time 21/10/2007 05:00	Report End Date/Time 22/10/2007 05:00	Report Number 23

Management Summary

Continue M/U 9-7/8" steerable LWD BHA. Stage in hole to 4475m. Work through tight intervals at 4475, 4488 & 4515m. Wash & rotate to bottom @ 4602m. Drill from 4602m to 4663m. Held BOP drills.

Activity at Report Time

Drilling 9-7/8" production hole @ 4663m.

Next Activity

Drill to TD @ 5129m. Circulate hole clean. Pump OOH & L/dn BHA.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 20/10/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 376,165	Cumulative Cost 4,960,421	Currency AUD
Report Start Date/Time 19/10/2007 06:00	Report End Date/Time 20/10/2007 06:00	Report Number 60
Management Summary Continue rigging down and packing up SHU equipment for de-mob.		
Activity at Report Time R/D work basket		
Next Activity Con't R/D SHU		

Daily Operations: 24 HRS to 21/10/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 69,448	Cumulative Cost 5,029,869	Currency AUD
Report Start Date/Time 20/10/2007 06:00	Report End Date/Time 21/10/2007 06:00	Report Number 61
Management Summary Continue to rig down SHU. remove SHU jack, work window, A frame and 13-5/8" BOP stack. Prepare and back load equipment on Lady Kari-Ann. Continue clean and prepare backloading.		
Activity at Report Time Continue prepare backloading		
Next Activity Continue prepare backloading and R/d equipment.		

Daily Operations: 24 HRS to 22/10/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 72,148	Cumulative Cost 5,102,018	Currency AUD
Report Start Date/Time 21/10/2007 06:00	Report End Date/Time 22/10/2007 06:00	Report Number 62
Management Summary Nipple down and remove 13-5/8" riser. Cameron nipple up tree and test. Replace deck grating. Con't preparing backloads. Service boats Kari Ann and Far Scandia.		
Activity at Report Time Preparing backloading, clean and tidy deck areas.		
Next Activity Continue preparing backloading.		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 20/10/2007 06:00

Well Name Flounder A26		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan	
Target Measured Depth (mKB) 2,669.50	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H052	Total Original AFE Amount 285,000	Total AFE Supplement Amount
Daily Cost Total 74,797	Cumulative Cost 206,403	Currency AUD
Report Start Date/Time 19/10/2007 06:00	Report End Date/Time 20/10/2007 06:00	Report Number 3
Management Summary Set MPBT and dump water ontop of plug. Wait on weather		
Activity at Report Time SDFN		
Next Activity Dump cement ontop of plug rig down and move to A4b		

Daily Operations: 24 HRS to 21/10/2007 06:00

Well Name Flounder A26		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan	
Target Measured Depth (mKB) 2,669.50	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H052	Total Original AFE Amount 285,000	Total AFE Supplement Amount
Daily Cost Total 28,139	Cumulative Cost 234,542	Currency AUD
Report Start Date/Time 20/10/2007 06:00	Report End Date/Time 21/10/2007 06:00	Report Number 4
Management Summary Dump bail cement ontop of plug, rig down		
Activity at Report Time SDFN		
Next Activity Move to A-4b		

Daily Operations: 24 HRS to 21/10/2007 06:00

Well Name Flounder A4B		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan MPBT and perforate higher	
Target Measured Depth (mKB) 2,660.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H047	Total Original AFE Amount 250,000	Total AFE Supplement Amount
Daily Cost Total 69,880	Cumulative Cost 268,603	Currency AUD
Report Start Date/Time 20/10/2007 12:00	Report End Date/Time 21/10/2007 06:00	Report Number 7
Management Summary Rigged up pulled sssv and perforated interval 2153.5 mts mdrt to 2156.0 mts mdrt. Set sssv # FXE3901-H with 34.6" extension and test. Rigged down and hand well back to production		
Activity at Report Time SDFN		
Next Activity Pack up and wait on boat for move to MLA		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 22/10/2007 06:00

Well Name

Flounder A5

Rig Name	Wireline	Company	Halliburton / Schlumberger
-----------------	----------	----------------	----------------------------

Primary Job Type	Plan
Workover PI	

Target Measured Depth (mKB)	Target Depth (TVD) (mKB)

AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount

Daily Cost Total	Cumulative Cost	Currency
24,381	24,381	AUD

Report Start Date/Time	Report End Date/Time	Report Number
21/10/2007 15:30	22/10/2007 06:00	1

Management Summary

Arrive on platform 15:30hrs, participate in enhanced quarterly fire drill and wait on Far Scandia.
Offload HES and Schlumberger equipment, spot same and make up HES lubricator and pressure test Totco BOPs to 300/3000psi.

Activity at Report Time

Wait for dayshift crews to arrive onboard.

Next Activity

Rig up onto the A-5

--