

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 23/10/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 330,602	Cumulative Cost 7,128,861	Currency AUD
Report Start Date/Time 22/10/2007 05:00	Report End Date/Time 23/10/2007 05:00	Report Number 24

Management Summary

Circulate & increase mud weight to 11.8 ppg due to cavings at shakers while drilling. Drill 9-7/8" production hole from 4663m to 4720m. Observed cavings at shakers. Circulate & increase mud weight to 12.1 ppg. Drill 9-7/8" production hole from 4720m to 4863m. Held BOP drill.

Activity at Report Time

Drilling 9-7/8" production hole at 4863m.

Next Activity

Drill 9-7/8" hole to TD at 5129m. Circulate hole clean. Backream to ~4200m. RIH to TD & circulate hole clean. Backream to 825m stopping to CBU at shoe. POOH & L/out BHA.

Daily Operations: 24 HRS to 23/10/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 72,148	Cumulative Cost 4,879,166	Currency AUD
Report Start Date/Time 22/10/2007 06:00	Report End Date/Time 23/10/2007 06:00	Report Number 63

Management Summary

Continue to pack up SHU equipment. Service Far Scandia and backload BBMT loads.

Activity at Report Time

Wait on boats

Next Activity

Service boat

Daily Operations: 24 HRS to 23/10/2007 01:00

Well Name Marlin A5		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Determine GWC, interference test, FBHP & SBHP	
Target Measured Depth (mKB) 1,924.00	Target Depth (TVD) (mKB)	
AFE or Job Number 46000495	Total Original AFE Amount 97,000	Total AFE Supplement Amount
Daily Cost Total 68,280	Cumulative Cost 74,842	Currency AUD
Report Start Date/Time 22/10/2007 06:00	Report End Date/Time 23/10/2007 01:00	Report Number 3

Management Summary

Spot HES and Schlumberger equipment, rig up Totco BOPs onto the A-5 and pressure test. Pick up Schlumberger and RIH with RST-A, tag HUD at 2047m and log from 2039m - 1919m, POOH. Rig down risers and Totco BOPs, replace wellhead cap/grating and return well to production.

Activity at Report Time

Next Activity

Rig down and move to the A-16

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 23/10/2007 06:00

Well Name Marlin A16		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Determine CGWC, measure SBHP, FBHP	
Target Measured Depth (mKB) 1,833.00	Target Depth (TVD) (mKB)	
AFE or Job Number	Total Original AFE Amount 111,000	Total AFE Supplement Amount
Daily Cost Total 39,859	Cumulative Cost 39,859	Currency
Report Start Date/Time 23/10/2007 01:00	Report End Date/Time 23/10/2007 06:00	Report Number 1

Management Summary

Nipple up Totco BOPs onto wellhead and pressure test 300/3000psi, ok.
RIH with RST-A toolstring, correlate on depth and complete two passes over the interval from HUD to 1776m.

Activity at Report Time

POOH and rig down from the A-16

Next Activity

Rig down and move to the A-13