

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 5/10/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 201,369	Cumulative Cost 1,396,539	Currency AUD
Report Start Date/Time 4/10/2007 05:00	Report End Date/Time 5/10/2007 05:00	Report Number 6

Management Summary

TIH with csg cutter to 2000m. Wash down w/54 gpm, tag cmt stringer @ 2020m, tag hard cmt @ 2051m. Locate csg collar @ 2041m. Cut 7 5/8" production csg @ 2048m. Check flow - Static. Close annular, circ through csg cut taking returns through choke until clean. POOH to 214m. Secure well, hold External Quarterly Platform Drill - H2S. (Satisfactory) POOH, L/D csg cutter. Retrieve wear bushing, and wash wellhead. Pull 7 5/8" csg seal assembly from MC 2 Compact housing. M/U hanger retrieving tool, Pull 7 5/8" csg and hanger up 1m. Check flow - Static. Circ through choke until clean. Pull and L/D retrieving assembly, R/U Weatherford csg equipment.
Drills: ATD w/ both crews - satisfactory.

Activity at Report Time

Circ to clean wellbore

Next Activity

Pull & L/D 7 5/8" csg.

Daily Operations: 24 HRS to 5/10/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 68,362	Cumulative Cost 3,158,046	Currency AUD
Report Start Date/Time 4/10/2007 06:00	Report End Date/Time 5/10/2007 06:00	Report Number 45

Management Summary

Wait on weather, Complete injectivity tests, Pump 10 bbl cement slurry and squeeze to perms at 1082.5m. Pooh from 986m to surface. Complete fortnightly pressure tests. Start servicing the Lady Kari Ann.

Activity at Report Time

Work the boat bring on additional drill pipe.

Next Activity

Rih and mill 55m of cement.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 5/10/2007 06:00

Well Name

Bream A4B

Rig Name Wireline	Company Halliburton / Schlumberger
-----------------------------	--

Primary Job Type Workover PI	Plan Plug back current perms, add new perms
--	---

Target Measured Depth (mKB)	Target Depth (TVD) (mKB)
------------------------------------	---------------------------------

AFE or Job Number L0503H043	Total Original AFE Amount 220,000	Total AFE Supplement Amount 170,000
---------------------------------------	---	---

Daily Cost Total 22,677	Cumulative Cost 411,432	Currency AUD
-----------------------------------	-----------------------------------	------------------------

Report Start Date/Time 4/10/2007 06:00	Report End Date/Time 5/10/2007 06:00	Report Number 13
--	--	----------------------------

Management Summary

Standing by on weather, run in hole with the 40ft 1-11/16th dump Bailer loaded with fresh water, we were unable to get down hole due to a hydrate at around 20 mtrs we pumped Methanol into the well to try and disperse the hydrate this wasn't successful and we had to flow the well to the system to eliminate the hydrate.

Activity at Report Time

SDFN

Next Activity

Dump water and Cement on top of plug.