

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 13/09/2007 05:00

Well Name Fortescue A17a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 3,017.01	Target Depth (TVD) (mKB) 2,462.90	
AFE or Job Number L0501H009	Total Original AFE Amount 8,795,036	Total AFE Supplement Amount
Daily Cost Total 320,518	Cumulative Cost 3,796,899	Currency AUD
Report Start Date/Time 12/09/2007 05:00	Report End Date/Time 13/09/2007 05:00	Report Number 11
Management Summary PTSM and JSA's held as required. Drill 8-1/2" production hole from 1448m to 1755m, conduct rig service, drill 8-12" production hole from 1755m to 2125m.		
Activity at Report Time Drilling 8-1/2" production hole from 2125m.		
Next Activity Continue to drill 8-1/2" production hole.		

Daily Operations: 24 HRS to 13/09/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 70,676	Cumulative Cost 1,416,041	Currency AUD
Report Start Date/Time 12/09/2007 06:00	Report End Date/Time 13/09/2007 06:00	Report Number 23
Management Summary RIH with FAS drill packer on DP. At setting depth there were inconsistencies with the pipe tallies of in-hole and onboard. Checked and rechecked tallies. Decided to POOH due to lack of confidence in packer position. Tripped-out of hole and identified a numbering error at joint 31. Checked packer and running tool and run back in hole.		
Activity at Report Time Trip in hole with FASdrill packer to 1100m		
Next Activity RIH with FAS drill squeeze packer to 1077m		

Daily Operations: 24 HRS to 13/09/2007 06:00

Well Name Bream A16		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Plug back existing perms, add new perms	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H045	Total Original AFE Amount 280,000	Total AFE Supplement Amount
Daily Cost Total 104,620	Cumulative Cost 174,944	Currency AUD
Report Start Date/Time 12/09/2007 06:00	Report End Date/Time 13/09/2007 06:00	Report Number 2
Management Summary Build a Six mtr gun, perforate the well, run a dummy HPI Plug as a drift.		
Activity at Report Time SDFN		
Next Activity Run in hole and set a HPI Plug, rig off the well.		