

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 7/06/2007 05:00

Well Name Fortescue A6a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 3,911.88	Target Depth (TVD) (mKB)	
AFE or Job Number L0501H005	Total Original AFE Amount 8,931,209	Total AFE Supplement Amount
Daily Cost Total 258,434	Cumulative Cost 421,181	Currency AUD
Report Start Date/Time 6/06/2007 05:00	Report End Date/Time 7/06/2007 05:00	Report Number 2

Management Summary

Continue to reinstate top and bottom packages' suction and discharge lines. Install North BOP winch beam between tanks. Continue to soft bolt A-6a well head. Clear equipment off deck. Housekeeping after rig skid. Remove main deck grating. Check for trapped pressure and remove xmas tree cap. Redress 13 3/8" riser on pipe deck. Rig up and attempt to move xmas tree and B-section. No go. Wedge xmas tree free. Pull and remove xmas tree from well head. P/up 13 3/8" riser and lower to well head area. Remove well head grating. Conduct meeting with deck crew on removal of airlift system. Crane commence removal of sea water air lift lines. Install riser to well head. Rig up deluge system. Rig up and install test stump to BOP's. Skid same to well centre. Install work platforms around BOP's for ram change. Change top pipe rams to 7 5/8" solids and middle pipe rams to 4" solids. Crane install safety clamps on air lift sea water line. Serviced Lady Gerda and Lady Kari-Ann.
Held weekly safety meeting with night crew.

Activity at Report Time

Nipple up BOP's. Remove air lift system hoses.

Next Activity

Test BOP's.

Daily Operations: 24 HRS to 7/06/2007 05:00

Well Name Halibut A7a		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Mobilization Only	Plan	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0501H213	Total Original AFE Amount 6,430,000	Total AFE Supplement Amount
Daily Cost Total 225,065	Cumulative Cost 225,065	Currency AUD
Report Start Date/Time 6/06/2007 05:00	Report End Date/Time 7/06/2007 05:00	Report Number 2

Management Summary

Held PTSM's & conduct hazard hunts. Continue to rig down 3rd party equipment - Cameron, Howco, Geoservices, HES & Maersk. Pack up equipment & prepare for backload off rig. Work vessel Far Scandia - backload equipment to BBMT.
Work vessel Lady Gerda for Rig 175 - backload equipment to Rig 175. Work vessel Lady Kari-Ann for Production.

Activity at Report Time

Continue with rig down operations.

Next Activity

Continue rig down operations. Backload 3rd party equipment.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 8/06/2007 05:00

Well Name Halibut A7a		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Mobilization Only	Plan	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0501H213	Total Original AFE Amount 6,430,000	Total AFE Supplement Amount
Daily Cost Total 225,065	Cumulative Cost 450,130	Currency AUD
Report Start Date/Time 7/06/2007 05:00	Report End Date/Time 8/06/2007 05:00	Report Number 3
Management Summary		
Activity at Report Time		
Next Activity		

Daily Operations: 24 HRS to 7/06/2007 06:00

Well Name Snapper A7		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-7	
Target Measured Depth (mKB) 2,303.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000484	Total Original AFE Amount 1,915,000	Total AFE Supplement Amount 1,085,000
Daily Cost Total 83,460	Cumulative Cost 2,689,990	Currency AUD
Report Start Date/Time 6/06/2007 06:00	Report End Date/Time 7/06/2007 06:00	Report Number 34
Management Summary Pick up and run 5.75" ITCO casing spear assembly. Unable to engage casing @ 538.9m. POOH to surface. Redress casing spear with new grapple. RIH with casing spear and engage casing @ 538.9m. POOH with 24m of 7-5/8" casing to surface. Lay out two casing jts. Pick up and make up drill bit and scrapper BHA. Run clean out run to 562m. Circulate 20bbls Hivis pill and 500bbls sea water, POOH to surface.		
Activity at Report Time Picking up casing cutter.		
Next Activity Run casing cutting and make three 24m cuts.		

Daily Operations: 24 HRS to 7/06/2007 06:00

Well Name Cobia F11A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan PLT/DEFT, SBHP Survey	
Target Measured Depth (mKB) 3,758.40	Target Depth (TVD) (mKB)	
AFE or Job Number 46000487	Total Original AFE Amount 145,000	Total AFE Supplement Amount
Daily Cost Total 24,186	Cumulative Cost 253,488	Currency AUD
Report Start Date/Time 6/06/2007 06:00	Report End Date/Time 7/06/2007 06:00	Report Number 7
Management Summary Test PA , test solid. Replace sssv and rig down from F-11a		
Activity at Report Time Moved to A-18b		
Next Activity Move to A-18b		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 7/06/2007 06:00

Well Name

Cobia A18B

Rig Name	Wireline
Company	Halliburton / Schlumberger

Primary Job Type	Workover PI
Plan	Gyro & PLT/DEFT survey, possible isolation

Target Measured Depth (mKB)	Target Depth (TVD) (mKB)
1,713.40	

AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
46000487	315,000	

Daily Cost Total	Cumulative Cost	Currency
25,704	168,227	AUD

Report Start Date/Time	Report End Date/Time	Report Number
6/06/2007 15:00	7/06/2007 06:00	9

Management Summary

Wait on Production due to Platform production problems. Rig up on well, rig up Schlumberger & pressure test. RIH & perform the shut-in PLT/DEFT survey as per program. Wait on Production to flow well.

Activity at Report Time

Commence flowing well.

Next Activity

PLT/DEFT survey flowing passes

--