

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 31/07/2007 05:00

Well Name Fortescue A10aST		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (ftKB) 14,432.4	Target Depth (TVD) (ftKB) 8,102.1	
AFE or Job Number L0501H002	Total Original AFE Amount 7,940,000	Total AFE Supplement Amount 8,053,000
Daily Cost Total 330,011	Cumulative Cost 9,812,879	Currency AUD
Report Start Date/Time 30/07/2007 05:00	Report End Date/Time 31/07/2007 05:00	Report Number 32
Management Summary PTSM's & JSA review held as required. Held pit drills. Continue to drill 8½" hole from 3180m to 3288m. Circulate BU. Continue to drill 8½" hole from 3288m to 3383m. C/out passing PRV on mud pump. Continue to drill 8½" hole from 3383m to 3741m. Rig service. Continue to drill 8½" hole from 3741m to 3827m.		
Activity at Report Time Drill 8½" production hole.		
Next Activity Continue to drill 8½" production hole to TOL estimated at 4280m.		

Daily Operations: 24 HRS to 31/07/2007 06:00

Well Name Snapper A21		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-21	
Target Measured Depth (ftKB) 2,460.6	Target Depth (TVD) (ftKB)	
AFE or Job Number 40000479	Total Original AFE Amount 1,396,000	Total AFE Supplement Amount
Daily Cost Total 103,006	Cumulative Cost 1,073,016	Currency
Report Start Date/Time 30/07/2007 06:00	Report End Date/Time 31/07/2007 06:00	Report Number 14
Management Summary PooH with 20m section of 9-5/8" casing. RIH with drill pipe & tag TOC at 714.8m. Pump 80 bbls 16.5ppg cement plug. Wait on cement to harden. RIH tag TOC at 560.7m. Circulate well to inhibited seawater. Pressure test cement plug to 1000psi. POOH with drill pipe.		
Activity at Report Time POOH with 4" drill pipe.		
Next Activity Nipple down BOP stack & fit abandonment flange.		

Daily Operations: 24 HRS to 31/07/2007 06:00

Well Name Bream B17		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Plug back current perms, add new perms in 2 zones	
Target Measured Depth (ftKB)	Target Depth (TVD) (ftKB)	
AFE or Job Number L0503H027	Total Original AFE Amount 430,000	Total AFE Supplement Amount
Daily Cost Total 21,894	Cumulative Cost 65,681	Currency AUD
Report Start Date/Time 30/07/2007 06:00	Report End Date/Time 31/07/2007 06:00	Report Number 3
Management Summary Crews travel to BMB, while picking up Schlumberger lub, encountered problem with the crane limit switches. Unable to keep the crane motor working. Wait on crane mechanic to get crane up and running. Build guns, return to BMA		
Activity at Report Time SDFN		
Next Activity Set plug and perf		