

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 13/07/2006 06:00

Well Name Halibut A16			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Tubing Integrity Test	
Report Start Date/Time 12/07/2006 06:00		Report End Date/Time 13/07/2006 06:00	Report Number 8
AFE or Job Number 46000468	Currency AUD	Total Original AFE Amount 425,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 65,723	Cumulative Cost 477,945
Management Summary Wait on equipment to arrive by boat, rig up TOTCO BOPs and position CWU over well, service work boat, pressure test BOPs. Wait on weather to abate prior to standing mast, lay out 2-3/8" drill pipe and prepare equipment.			
Activity at Report Time Waiting on weather to abate			
Next Activity Stand CWU mast and nipple up BOPs			

Daily Operations: 24 HRS to 13/07/2006 06:00

Well Name Fortescue A28A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Pressure Survey		Plan Static Bottom Hole Pressure and Gyro Survey	
Report Start Date/Time 12/07/2006 06:00		Report End Date/Time 13/07/2006 06:00	Report Number 2
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 95,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 15,295	Cumulative Cost 24,943
Management Summary Rig up on well, tag HUD at 3713 mts mdrt with 2.3" gauge ring. Conduct SBHP survey as per program			
Activity at Report Time SDFN			
Next Activity Run Gyro survey as per program			