

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 17/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 16/10/2006 06:00		Report End Date/Time 17/10/2006 06:00	Report Number 19
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount 466,819
Days Ahead/Behind		Daily Cost Total 96,996	Cumulative Cost 2,187,563
Management Summary Pull and lay out casing hanger. Pull redundant 9-5/8" casing, circulate casing at 840m, testing all joints for NORM.			
Activity at Report Time POOH with redundant 9-5/8" casing.			
Next Activity Continue POOH with redundant 9-5/8" casing.			

Daily Operations: 24 HRS to 17/10/2006 06:00

Well Name Bream B1			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI plug and perforate	
Report Start Date/Time 16/10/2006 06:00		Report End Date/Time 17/10/2006 06:00	Report Number 2
AFE or Job Number L0503G033	Currency AUD	Total Original AFE Amount 235,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 107,539	Cumulative Cost 120,967
Management Summary Crews arrived onboard, tagged hud at 2179 mts mdrt with dummy plug, perforate interval 2168.1 mts mdrt to 2170.2 mts mdrt, set HPI plug at 2173 mts mdrt. Crews returned to town			
Activity at Report Time SDFN			
Next Activity Rig down from B-1 and move to the B-16			