

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 18/10/2006 06:00

<b>Well Name</b> Fortescue A29			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon Well	
<b>Report Start Date/Time</b> 17/10/2006 06:00		<b>Report End Date/Time</b> 18/10/2006 06:00	<b>Report Number</b> 20
<b>AFE or Job Number</b> 40000465	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,932,854	<b>Total AFE Supplement Amount</b> 466,819
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 97,914	<b>Cumulative Cost</b> 2,285,477
<b>Management Summary</b> Circulate casing clean at 810m and POOH with 9-5/8" casing. 129 jnts recovered. Backload casing onto LKA. Clean up rig, rig equipment and contractor company equipment following recovery of the casing.			
<b>Activity at Report Time</b> Clean rig and equipment. Dress rig to run 4" DP.			
<b>Next Activity</b> Rih with 4" DP to TOC. Circ hole clean. Set # 3 cement plug.			

## Daily Operations: 24 HRS to 18/10/2006 06:00

<b>Well Name</b> Bream B16			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Set HPI plug and perforate	
<b>Report Start Date/Time</b> 17/10/2006 06:00		<b>Report End Date/Time</b> 18/10/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> L0503G036	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 185,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 19,955	<b>Cumulative Cost</b> 19,955
<b>Management Summary</b> Rigged down from B-1 rigged up on B-16. Rih with HPI plug unable to get past 1950 mts mdr. Make several attempts, without success. Pooh. While pulling out of hole Schlumberger unit developed a problem with the reel unit brake			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Repair unit, set plug and perf			