

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 25/10/2006 06:00

Well Name

Fortescue A29

Rig Name

Rig 22

Company

Imperial Snubbing Services

Job Subcategory

Plan

Plug & Abandon Well

Report Start Date/Time

24/10/2006 06:00

Report End Date/Time

25/10/2006 06:00

Report Number

27

AFE or Job Number

40000465

Currency

AUD

Total Original AFE Amount

1,932,854

Total AFE Supplement Amount

1,450,622

Days Ahead/Behind

Daily Cost Total

132,133

Cumulative Cost

2,947,484

Management Summary

Forward circulate 75bbls Baraklean NS+ to bottom of hole and work drillstring to agitate. Reverse circ hole clean. Mix and pump 76bbl of 16.7 ppg cement slurry. POOH slowly from 1568m cementing depth, to 1409m rev circ 70bbl seawater, returns clean. WOC for 8hrs to reach full compressive strength. RIH and tag TOC at 1436.8m MDKB, Pressure tested plug to 1000psi for 15 mins, Test solid. Circulated well to inhibited sea water, 633bbl's at 3.1 bpm, 25psi.

Activity at Report Time

Commence tripping out of hole sideways.

Next Activity

Trip out of hole sideways. Nipple down 13 5/8" BOP stack and install abandonment flange.