

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 3/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 2/10/2006 06:00		Report End Date/Time 3/10/2006 06:00	Report Number 5
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 83,444	Cumulative Cost 356,299
Management Summary Rig up SCH and pressure test. M/u 2.25" power cutter and arm same and Rih on Sondex tractor. Commence tractoring from 1200m at 73 Deg. Tractor to 5400m tractor stopped. Pull back to 4400m.			
Activity at Report Time Pull back with conductor line to 4400m,.			
Next Activity Drive Tractor down to cutting depth of 6066m			

Daily Operations: 24 HRS to 3/10/2006 06:00

Well Name Bream B6			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI Plug and Perforate	
Report Start Date/Time 2/10/2006 06:00		Report End Date/Time 3/10/2006 06:00	Report Number 2
AFE or Job Number L0503G029	Currency AUD	Total Original AFE Amount 230,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 125,129	Cumulative Cost 145,596
Management Summary Run in with HPI plug, attempt to set 2.75" XN plug, rig off the well and rig up on the B-14.			
Activity at Report Time SDFN			
Next Activity Perforate the well and run HPI Plug.			