

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 4/10/2006 06:00

<b>Well Name</b> Fortescue A29			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon Well	
<b>Report Start Date/Time</b> 3/10/2006 06:00		<b>Report End Date/Time</b> 4/10/2006 06:00	<b>Report Number</b> 6
<b>AFE or Job Number</b> 40000465	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,932,854	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 84,514	<b>Cumulative Cost</b> 440,813
<b>Management Summary</b> Pump Radia green, Schlumberger tractor and RIH to 6060m and cut tubing, rig down Schlumberger, circulate PA clean, POOH and lay out tubing hanger and redundant 3-1/2" tubing.			
<b>Activity at Report Time</b> POOH with redundant 3-1/2" tubing.			
<b>Next Activity</b> Continue recovering redundant 3-1/2" completion..			

## Daily Operations: 24 HRS to 4/10/2006 06:00

<b>Well Name</b> Bream B14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Set HPI Plug and Perforate	
<b>Report Start Date/Time</b> 3/10/2006 06:00		<b>Report End Date/Time</b> 4/10/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> L0503G031	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 235,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 20,467	<b>Cumulative Cost</b> 20,467
<b>Management Summary</b> Pressure test lubricator, run in tag HUD and confirm access to our perforating interval and perforate the well.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Set HPI plug and rig off well			