

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 20/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 19/10/2006 06:00		Report End Date/Time 20/10/2006 06:00	Report Number 22
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount 466,819
Days Ahead/Behind		Daily Cost Total 94,475	Cumulative Cost 2,477,968
Management Summary Clean heavy petrofree substance from the rig, rig equipment and platform facilities. Wait for the boat to arrive from BBMT with the equipment to clean out the wellbore. Service boat. Sort equipment and M/u clean out BHA.			
Activity at Report Time M/u 12.25" BHA.			
Next Activity Rih and clean out well bore			

Daily Operations: 24 HRS to 20/10/2006 06:00

Well Name Bream B16			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI plug and perforate	
Report Start Date/Time 19/10/2006 06:00		Report End Date/Time 20/10/2006 06:00	Report Number 3
AFE or Job Number L0503G036	Currency AUD	Total Original AFE Amount 185,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 19,955	Cumulative Cost 59,865
Management Summary Run in and drift the well,run in and set Plug and Perforate the well.			
Activity at Report Time SDFN			
Next Activity Perforate the well and rig off.			