

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 24/10/2006 06:00

Well Name

Fortescue A29

Rig Name

Rig 22

Company

Imperial Snubbing Services

Job Subcategory

Plan

Plug & Abandon Well

Report Start Date/Time

23/10/2006 06:00

Report End Date/Time

24/10/2006 06:00

Report Number

26

AFE or Job Number

40000465

Currency

AUD

Total Original AFE Amount

1,932,854

Total AFE Supplement Amount

1,450,622

Days Ahead/Behind

Daily Cost Total

82,165

Cumulative Cost

2,815,351

Management Summary

Reverse Circulated clean, surface casing to casing shoe at 1500m MDKB. Washed and rotated open hole section to 1568m and tagged casing stub. Circulated hole clean. POOH with cleaning BHA assembly. Lay-out BHA. Pick-up Mule shoe and RIH with 4" drill pipe cementing string to 1499m.

Activity at Report Time

Tripping in hole to casing shoe at 1498m MDKB.

Next Activity

Circulate hole clean and place cement plug at 1568m MDKB.