

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 21/03/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 211,266	Cumulative Cost 211,266	Currency AUD
Report Start Date/Time 20/03/2007 05:00	Report End Date/Time 21/03/2007 05:00	Report Number 1

Management Summary

Prepare for rig skid. N/U diverter housing & diverter valves. Partially skid top package. Skid bottom package over HLA A23. Tie bottom package down.

Activity at Report Time

Reinstating rig after skid to A23.

Next Activity

Put ISS deck panels in place. Complete reinstating rig bottom package. Rotate BOP's. Skid top package over A23. Reinststate rig top package. N/U BOP stack to diverter & test. M/U 12¼" BHA & RIH.

Daily Operations: 24 HRS to 21/03/2007 05:00

Well Name Fortescue A12a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB)	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount
Daily Cost Total 262,412	Cumulative Cost 3,697,780	Currency AUD
Report Start Date/Time 20/03/2007 05:00	Report End Date/Time 21/03/2007 05:00	Report Number 14

Management Summary

RIH with 8½" Exceed assembly from 675m to 900m. Wash Dn f/900m to 922m. Problems with both pumps. Pull back inside casing to 900m. Repair and replace gear oil filter #2 mud pump. Investigate and rectify DC motor purge failure/fault #1 mud pump. Test run both pumps. RIH. Wash from 922m to 983m. Drill 8½" hole section f/983m to 1015m. Cuttings ditch, flow line and shaker ditch backing up with drill solids. Pull string inside casing to 900m. Cleanout shakers, flowline and mud ditch. Fabricate and install agitator for the shaker mud ditch. TIH to 987m, wash to bottom @ 1015m. (No fill). Drill & survey f/ 1015m to 1186m @ report time.

Activity at Report Time

Drill & survey 8½" prod hole @ 1186m

Next Activity

Drill & survey 8½' prod hole to ±2,000m

Daily Operations: 24 HRS to 22/03/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 211,266	Cumulative Cost 422,532	Currency AUD
Report Start Date/Time 21/03/2007 05:00	Report End Date/Time 22/03/2007 05:00	Report Number 2

Management Summary

Activity at Report Time

Next Activity