

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 23/03/2007 05:00

<b>Well Name</b> Halibut A23		
<b>Rig Name</b> Rig 453	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b>	
<b>Target Measured Depth (mKB)</b> 2,658.09	<b>Target Depth (TVD) (mKB)</b> 2,463.12	
<b>AFE or Job Number</b> L0501H211	<b>Total Original AFE Amount</b> 6,629,669	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 205,960	<b>Cumulative Cost</b> 621,509	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 22/03/2007 05:00	<b>Report End Date/Time</b> 23/03/2007 05:00	<b>Report Number</b> 3

### Management Summary

Continue to nipple up BOP's, bell nipple, flowline to diverter riser. Continue w/ access ways and walkways. Hang Schlumberger sheaves @ crown section. Function test diverter system whilst complete nipple up. M/up 12 1/4" jetting BHA as per anadril instructions. RIH w/ jetting BHA and tag cement @ 174.5m. Displace well to gelled seawater. Drill out cement @ 178m whilst monitor vibrations and pressures of close proximity wells. Held diverter drill w/ night crew.

### Activity at Report Time

Drill cement @ 178m

### Next Activity

Run gyro, drill ahead.

## Daily Operations: 24 HRS to 23/03/2007 05:00

<b>Well Name</b> Fortescue A12		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b>	
<b>Target Measured Depth (mKB)</b> 4,025.40	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> L0501H001	<b>Total Original AFE Amount</b> 8,850,710	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 313,355	<b>Cumulative Cost</b> 4,331,282	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 22/03/2007 05:00	<b>Report End Date/Time</b> 23/03/2007 05:00	<b>Report Number</b> 16

### Management Summary

Repair bell nipple, rig up and test Bops with 5 1/2" drill pipe and 4" drill pipe. Pick up 8 1/2" drilling assy.

### Activity at Report Time

Picking up 8 1/2" bha

### Next Activity

Trip in hole and drill 8 1/2" production hole

## Daily Operations: 24 HRS to 23/03/2007 06:00

<b>Well Name</b> Snapper A19		
<b>Rig Name</b> Rig 22	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Plug and Abandonment Only	<b>Plan</b> Plug and Abandon the A-19	
<b>Target Measured Depth (mKB)</b> 940.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 40000470 - Rig Move.	<b>Total Original AFE Amount</b> 1,516,470	<b>Total AFE Supplement Amount</b> 1,804,000
<b>Daily Cost Total</b> 78,038	<b>Cumulative Cost</b> 1,446,662	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 22/03/2007 06:00	<b>Report End Date/Time</b> 23/03/2007 06:00	<b>Report Number</b> 19

### Management Summary

Wait on permission to operate due to shut down. Send cause and effect chart to DNV, continue with rig maintenance. Pick up and make up 2-3/8" drill pipe and rack in mast.

### Activity at Report Time

Waiting on Marlin platform startup.

### Next Activity

Rig up Totco BOPs, riser and pressure test same. Rih and pull scssv @ 481.9m.