

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 28/03/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 233,200	Cumulative Cost 1,879,717	Currency AUD
Report Start Date/Time 27/03/2007 05:00	Report End Date/Time 28/03/2007 05:00	Report Number 8

Management Summary

Continue BOP test. Test casing to 1000 psi for 15min. 0.75 bbl pumped and returned. Clear rig floor of excess equipment. Function test all BOP remotes. P/up 8 1/2" BHA . Shallow hole test. Load radioactive source. RIH w/ 5" to 211m. Change out accelerator. RIH w/ 4" to 590m. CBU. Slip / cut drill line. Rig service. Conduct power choke drills.
Establish parameters and wash to bottom. Tag TOC @ 607m w/ 7K. Displace well to water base mud. Drill ahead to 630m. Circulate hole clean for PIT. POOH to 590m and install side entry assy. Conduct PIT to 12.5 ppg equivalent, 15 mins. Drill ahead to 655m.
Service Lady Gerda.

Held weekly safety meeting for night crew.

Activity at Report Time

Drill ahead @ 655m.

Next Activity

Drill ahead as per program

Daily Operations: 24 HRS to 28/03/2007 05:00

Well Name Fortescue A12		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB) 2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount
Daily Cost Total 284,164	Cumulative Cost 5,025,026	Currency AUD
Report Start Date/Time 27/03/2007 05:00	Report End Date/Time 28/03/2007 05:00	Report Number 17

Management Summary

Drill/steer/survey 8½" hole from 2622m to 2861m. Rig service. Drill/steer/survey 8½" hole from 2861m to 3117m. Circulate well clean. POOH to 2093m.

Activity at Report Time

Prepare to pick up 5½" singles.

Next Activity

P/up 5½" singles, RIH & drill ahead from 3117m.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 28/03/2007 06:00

Well Name Snapper A19		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-19	
Target Measured Depth (mKB) 940.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000470 / 40000477	Total Original AFE Amount 1,516,470	Total AFE Supplement Amount 1,804,000
Daily Cost Total 38,209	Cumulative Cost 1,817,613	Currency AUD
Report Start Date/Time 27/03/2007 06:00	Report End Date/Time 28/03/2007 06:00	Report Number 24
Management Summary POOH with 2-3/8" tubing, nipple down BOPs, replace wellhead cap and return well to production. Prepare to skid rig to the A-21.		
Activity at Report Time		
Next Activity Skid rig to the A-21		

Daily Operations: 24 HRS to 28/03/2007 06:00

Well Name Snapper A21		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-21	
Target Measured Depth (mKB) 750.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000479	Total Original AFE Amount 1,396,000	Total AFE Supplement Amount
Daily Cost Total 58,762	Cumulative Cost 58,762	Currency
Report Start Date/Time 27/03/2007 13:00	Report End Date/Time 28/03/2007 06:00	Report Number 1
Management Summary Skid rig from A-19 to A-21, reinstate rig after skid. Rig up Totco BOPs/riser and lubricator. Pull SC-SSV. Complete gyro survey and lay out HES lubricator and prepare to kill well.		
Activity at Report Time Start well kill operations.		
Next Activity Rig down wireline riser/lubricator and nipple up 7-1/16" BOPs and riser spool.		

Daily Operations: 24 HRS to 27/03/2007 18:00

Well Name Tuna A18		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan SBHP survey	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number 46000498	Total Original AFE Amount 50,000	Total AFE Supplement Amount
Daily Cost Total 14,682	Cumulative Cost 14,682	Currency AUD
Report Start Date/Time 27/03/2007 06:00	Report End Date/Time 27/03/2007 18:00	Report Number 1
Management Summary Rigged up on well. tagged HUD at 1826 mts mdrt. Conducted SBHP survey as per program. Conducted XOE test on TRSSSV .Test solid. Rigged down from A-18		
Activity at Report Time		
Next Activity Move to A-17 and change out gas lift valves , on the first part of the program		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 28/03/2007 06:00

Well Name Tuna A17A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Tubing Integrity Test & Upward recompletion	
Target Measured Depth (mKB) 3,359.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H008	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Daily Cost Total 3,864	Cumulative Cost 3,864	Currency AUD
Report Start Date/Time 27/03/2007 18:00	Report End Date/Time 28/03/2007 06:00	Report Number 1
Management Summary Rigged up on well. Set POP @ 2055.0 MDKB. Change out 1.5" GLV from 1919.5. Gas lift valve failed integrity test. RIH with 2.6" LIB to POP, RIH with pulling tool latch GLV POOH.		
Activity at Report Time Retreiving GLV.		
Next Activity Move to Well A22 for SBHP / FBHP survey		