

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 26/07/2006 06:00

<b>Well Name</b> Fortescue A6			
<b>Rig Name</b> 22		<b>Company</b> Imperial Snub	
<b>Job Subcategory</b>		<b>Plan</b> Rig Mobilisation from TNA to FTA	
<b>Report Start Date/Time</b> 25/07/2006 06:00		<b>Report End Date/Time</b> 26/07/2006 06:00	<b>Report Number</b> 11
<b>AFE or Job Number</b> 40000453	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 497,300	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 73,153	<b>Cumulative Cost</b> 402,146
<b>Management Summary</b> Pack up equipment for de-mob to FTA and BBMT. WOB. Clean work sights.			
<b>Activity at Report Time</b> Preparing backloading. WOB.			
<b>Next Activity</b> Backload remaining CWU and R22 equipment			

## Daily Operations: 24 HRS to 26/07/2006 06:00

<b>Well Name</b> Bream A24A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Pressure Survey		<b>Plan</b> Static Bottom Hole Pressure Survey	
<b>Report Start Date/Time</b> 25/07/2006 06:00		<b>Report End Date/Time</b> 26/07/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> 46000462	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 50,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 16,335	<b>Cumulative Cost</b> 22,179
<b>Management Summary</b> Run in hole drift well, perform BHP Survey, rig off the well and Rig up on the A-26.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up on the A-26 and secure the well			