

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 12/10/2007 05:00

<b>Well Name</b> Fortescue A30a		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (ftKB)</b> 16,817.9	<b>Target Depth (TVD) (ftKB)</b> 8,103.7	
<b>AFE or Job Number</b> L.0501H010	<b>Total Original AFE Amount</b> 14,902,741	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 316,541	<b>Cumulative Cost</b> 3,553,544	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 11/10/2007 05:00	<b>Report End Date/Time</b> 12/10/2007 05:00	<b>Report Number</b> 13

### Management Summary

POOH to 1913m. & CBU. POOH from 1913m to 1193m. Monitor well on trip tank. Service rig. POOH from 1193m to 35m. Download tools and remove source. L/D Ecoscope and Xceed tool. P/U Schlumberger 9 7/8" mtr assy. w/backup MWD. Shallow test same, unable to get clear signal from MWD. L/D MWD. M/U primary MWD from derrick and L/D Sonic tool. Shallow test MWD. Unable to get clear signal. Attempt different rates without success, found isolation valve closed on # 2 mud pump suction. Open valve and re-test - Good signal. Set 1.5° bend in mud mtr and scribe for MWD. TIH with Schlumberger motor assembly to 1037m @ report time.  
Drills: ATD with both crews. - Satisfactory.

### Activity at Report Time

TIH w/mtr assy

### Next Activity

Kick-off with mtr to ± 2060m.

## Daily Operations: 24 HRS to 12/10/2007 06:00

<b>Well Name</b> Barracouta A3W		
<b>Rig Name</b> SHU	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Well Servicing Workover	<b>Plan</b> Repair ICA cement failure.	
<b>Target Measured Depth (ftKB)</b> 8,764.9	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> L0503E044	<b>Total Original AFE Amount</b> 5,400,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 155,397	<b>Cumulative Cost</b> 3,719,111	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 11/10/2007 06:00	<b>Report End Date/Time</b> 12/10/2007 06:00	<b>Report Number</b> 52

### Management Summary

Decision to mill FAS drill packer @ 966mdkb. Make up milling BHA & RIH from surface to 966mdkb. Mill top FAS drill packer & circulate well clean. Continue to push milled up packer from 966 - 1063mdkb.

### Activity at Report Time

POOH from 1063mdkb with 6" milling BHA.

### Next Activity

RIH with 7" RTTS

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 11/10/2007 06:00

<b>Well Name</b> Marlin A2A		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> Determine CGWC in the N-1.4 , measure SBHP & FBHP	
<b>Target Measured Depth (ftKB)</b> 5,065.6	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> 46000495	<b>Total Original AFE Amount</b> 91,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 6,563	<b>Cumulative Cost</b> 6,563	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 11/10/2007 00:00	<b>Report End Date/Time</b> 11/10/2007 06:00	<b>Report Number</b> 1
<b>Management Summary</b> Completed SPIDR build up survey on A2a. Good data recovery.		
<b>Activity at Report Time</b> Graphing data		
<b>Next Activity</b> Operations postponed due to Snapper shut down		

## Daily Operations: 24 HRS to 12/10/2007 06:00

<b>Well Name</b> Bream A7		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Well Servicing Workover	<b>Plan</b> Plug and Secure	
<b>Target Measured Depth (ftKB)</b>	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> 46000484	<b>Total Original AFE Amount</b> 40,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 23,233	<b>Cumulative Cost</b> 67,102	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 11/10/2007 06:00	<b>Report End Date/Time</b> 12/10/2007 06:00	<b>Report Number</b> 3
<b>Management Summary</b>		
<b>Activity at Report Time</b>		
<b>Next Activity</b> Pack up and wait on boat to mobilise to Flounder		