

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 21/12/2006 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 20/12/2006 06:00		Report End Date/Time 21/12/2006 06:00	Report Number 8
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 73,641	Cumulative Cost 550,332
Management Summary Service Lady Kari Ann, Rig up south side pony structures, Service Far Scandia. Unable to offload all lifts due to sea state. Wait On Weather 40 - 45 knots, 3 - 4m seas from the east. FS return to BBMT for loadout requirements. R/u 10% completed, Demob 52% completed.			
Activity at Report Time WOW			
Next Activity Continue with R22 demob.			

Daily Operations: 24 HRS to 21/12/2006 06:00

Well Name Mackerel A15			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Restore control line integrity with sealtite	
Report Start Date/Time 20/12/2006 06:00		Report End Date/Time 21/12/2006 06:00	Report Number 2
AFE or Job Number 46000459	Currency AUD	Total Original AFE Amount 50,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,047	Cumulative Cost 13,747
Management Summary Stump test BOPs, Rig up on the well, pressure test, run in the hole to recover the SSSV we had to pump down the tubing and pressure up above the valve so it could be pulled however the wind started to come up and we decided to pump the 1.5 tubing volume instead.			
Activity at Report Time SDGN			
Next Activity Recover the SSSV and "B" mandrels, set a plug in the "X" profile of the packer.			