

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 16/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 15/01/2007 06:00		Report End Date/Time 16/01/2007 06:00	Report Number 34
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 96,502	Cumulative Cost 2,760,927
Management Summary Well started drinking. Control drink rate using several HiVis and Baracarb pills. Circulate excess HiVis and Baracarb from the well bore. Monitor well, drink rate well standing full.			
Activity at Report Time Pooh with 4" DP			
Next Activity Run 4-1/2" VamTop Liner and cement in place.			

Daily Operations: 24 HRS to 16/01/2007 06:00

Well Name Mackerel A19			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace threaded PA valve flange with blind flange	
Report Start Date/Time 15/01/2007 06:00		Report End Date/Time 16/01/2007 06:00	Report Number 9
AFE or Job Number 46000494	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,409	Cumulative Cost 130,131
Management Summary Rigged off all the old pressure equipment and make ready to ship to onshore, top up the P/A with inhibited sea water, make three LIB runs to get a good impression, change out the unloading valve and replace with a dummy valve.			
Activity at Report Time SDFN			
Next Activity Run SSSV, rig off the well, rig up on the A-14			