

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 20/01/2007 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Tubing Pull Recompletion	
<b>Report Start Date/Time</b> 19/01/2007 06:00		<b>Report End Date/Time</b> 20/01/2007 06:00	<b>Report Number</b> 38
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b> 0.9		<b>Daily Cost Total</b> 86,184	<b>Cumulative Cost</b> 3,234,298
<b>Management Summary</b> Layout 4-1/2" Liner running tools. R/u slickline and make numerous attempts to drift the 4-1/2" Liner but unable to pass 2500m. Decision made to do drift run on DP. Rack out 100 Jnts of 2-7/8" DP. Rih with drift assy on 2-7/8" and 4" DP to 3318m.			
<b>Activity at Report Time</b> Rih with Liner drift assy.			
<b>Next Activity</b> Rih with 2-7/8" and 3-1/2" chrome completion			

## Daily Operations: 24 HRS to 21/01/2007 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Tubing Pull Recompletion	
<b>Report Start Date/Time</b> 20/01/2007 06:00		<b>Report End Date/Time</b> 21/01/2007 06:00	<b>Report Number</b> 39
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 83,383	<b>Cumulative Cost</b> 3,317,681
<b>Management Summary</b> Rih to 3501m. Worked 4-1/2" scraper through seal bore assy and continued in hole to HUD at 4331.6m. reverse circ hole clean. Pooh to Liner lap at 3501m and reverse circ well bore to FISW. Pooh with scraper string.			
<b>Activity at Report Time</b> Pooh sideways with DP.			
<b>Next Activity</b> Rack out 3-1/2" and 2-7/8" chrome completions and RIH.			

## Daily Operations: 24 HRS to 22/01/2007 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Tubing Pull Recompletion	
<b>Report Start Date/Time</b> 21/01/2007 06:00		<b>Report End Date/Time</b> 22/01/2007 06:00	<b>Report Number</b> 40
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 91,563	<b>Cumulative Cost</b> 3,409,245
<b>Management Summary</b> Pooh sideways with 98 jnts 4" DP and 100 jnts 2-7/8" redundant DP. Dress rig to run completion. Rack, strap and clean 384 jnts of 3-1/2" and 84 jnts of 2-7/8" VamTop chrome tubing. Rih with 2-7/8" Tubing to 744.5m. P/u and M/u Baker L-22 seal assy. Rih with 3-1/2" tubing to 1185.2m.			
<b>Activity at Report Time</b> Rih with 3-1/2" VamTop chrome completion			
<b>Next Activity</b> Rih with 3-1/2" VamTop chrome completion. Do space out and land tubing hanger and secure.			

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 20/01/2007 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Control line diagnostics/plug & secure	
<b>Report Start Date/Time</b> 19/01/2007 06:00		<b>Report End Date/Time</b> 20/01/2007 06:00	<b>Report Number</b> 26
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 13,347	<b>Cumulative Cost</b> 232,612
<b>Management Summary</b> Run in the hole very slowly with the Side wall Cutter, managed to get through the two top X nipples without any problems but hung up at 800 mtrs picked back up and tried to go back down without success, decided to cut the wire at this point, recover the wire and the SWC and start all over again, still couldn't get down past 792 mtrs, run a 3.7" Gauge Ring to clear the obstruction but are still having problems getting down, will run Scratcher tomorrow.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue on with recovering wire from the well.			

## Daily Operations: 24 HRS to 21/01/2007 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Control line diagnostics/plug & secure	
<b>Report Start Date/Time</b> 20/01/2007 06:00		<b>Report End Date/Time</b> 21/01/2007 06:00	<b>Report Number</b> 27
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 13,347	<b>Cumulative Cost</b> 245,959
<b>Management Summary</b> Run in the hole with Scratcher, run in hole with Side Wall Cutter to 1322mtrs and attempt to cut the wire however the SWC came out with the pulling tool, run another scratcher all the way to 790 mtrs and work up and down the hole. Ran back in hole with the Side Wall Cutter, this time we have put a brass pin in the "U" pulling and modified the retainer pin on the SWC to take a steel pin, ran all the way down to 1205 mtrs and held up shut BOPs on the wire and SDFN.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue on with fishing out the wire			

## Daily Operations: 24 HRS to 22/01/2007 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Control line diagnostics/plug & secure	
<b>Report Start Date/Time</b> 21/01/2007 06:00		<b>Report End Date/Time</b> 22/01/2007 06:00	<b>Report Number</b> 28
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 13,347	<b>Cumulative Cost</b> 259,306
<b>Management Summary</b> Jar down on the SWC to cut the wire at 1200 mtrs, run in hole with wire spear picked up the wire at 800 mtrs only recovered 100 mtrs, ran back in the hole and recovered 70 mtrs with a bunch of tangled wire we couldn't measure, ran back looking for more wire could only get 5 mtrs, ran back down to the SWC couldn't get any more wire, recover the SWC, rerun the SWC but couldn't get down any further than 1202 mtrs, POOH and connect the Scratcher ready for tomorrow.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue to fish for wire			