

24 Jul 2006

From : Brain Marriott
To : Bob Goosem/ Brian King/James Hinton

Well Data				QC Not Done	
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:	
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:	20.000in
Prognosed TD:	2350.0m	Progress:	0.0m	Shoe TVD:	60.0m
RT-GL:	3.00m	Days From Spud:		F.I.T. / L.O.T.	/
GL Elev.:	3.00m	Days On Well:	12.75	Rig Move Distance	1800+/- k's
Current Op's @ 0600 25 Jul 2006 :		Cont. rig up, estimate to raise the Mast by 09:00hrs. Equipment on site = 100% Rigged up = 80%			
Planned Operations for 25 Jul 2006 :		Cont. rig up, raise Mast, commence to install Top Drive equipment			

Summary of Period 0000 to 2400 Hrs
Cont. rig up drilling & contractor equipment

Operations For Period 0000 Hrs to 2400 Hrs on 24 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	2400	24.00	0.0m	Toolbox meeting, re-arrange "Hazard" chemical storage area & re-stack chemicals, complete making up Kelly hose, repair leak in day tank, spot Haliburton mixing water tanks & 1/2 fill same with water, build pad to sit flare tank on, install drum spooler sheaves, open bonnets on BOP to check ram sizes, tention up blocks & drilling line, install monkey board, check all wires & equipment prior to raising Mast, noticed lease was too short to attach hold back wire line f/ Fork Lift to Mast, make out JSA to run hold back line though a snatch block back to the Fork Lift, ran out of time due to failing light & darkness, prepare equipment to raise Mast @ first light, cont. weld suction line on T1000 mud pump, comence to install 5-1/2" liners & pistons to 8P-80 mud pumps, run water lines for swimming pool, repairs to mud tank hand rails, attach lights & sensors to choke manifold, cont. rig up

Operations For Period 0000 Hrs to 0600 Hrs on 25 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS		RM	0000	0600	6.00	0.0m	Replace 5" pipe rams in BOP with 4-1/2", cont. install 5-1/2" liners & pistons in 8P-80 mud pumps, replace wear plate in fluid end on mud pump #1, clean up rig site

General Comments	
Comments	Rig Requirements
<p>Willox Earthmoving; transport 23000lit. potable water, top up portable toilets = 2 hrs</p> <p>Orered in a truck load of small washed stone, to cover the electrical cable cross over section f/ the Generators to rig site offices. Used the remaining washed stone outside the smoko hut to create a dry standing area, due to the constant water lying on the lease.</p> <p>Ordered additional soil to create a base for the Flare tank location.</p> <p>All soil transported in, came from the same quarry the lease soil came from.</p>	

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite	sx	0	0	0	0.0	
KCl	sx	0	0	0	0.0	
Salt	sx	0	0	0	0.0	
Gel	sx	0	0	0	0.0	
Potable Water	ltr	0	6000	0	35,000.0	
Rig Fuel	ltr	0	1200	0	37,400.0	
Camp Fuel	ltr	0	350	0	4,050.0	

HSE Summary					
Events	Date of Last	Days Since	Description	Remarks	
LTI/MTI incident free days	24 Jul 2006	0 Days	Incident free days	Incident free days = 356	
ToolBox Talk	24 Jul 2006	0 Days	Discussion on daily rig up	Discuss proposed daily rig up operations. Correct PPE to be worn. Review JSA prior to raising Mast. Keep alert	

