

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 8/9/2006 06:00

Well Name Fortescue A4B			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan	
Report Start Date/Time 8/8/2006 21:00		Report End Date/Time 8/9/2006 06:00	Report Number 1
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
Days Ahead/Behind	Daily Cost Total	39,184	Cumulative Cost
			39,184
Management Summary Continue setting up Rig 22, rig up Halliburton slickline onto well, service boat Far Scandia.			
Activity at Report Time Pressure testing HES lubricator.			
Next Activity HES slickline pull SSSV, bull head well and circulate tubing and annulus to ISW.			

Daily Operations: 24 HRS to 8/9/2006 06:00

Well Name Fortescue A6			
Rig Name 22		Company Imperial Snub	
Job Subcategory		Plan Rig Mobilisation from TNA to FTA	
Report Start Date/Time 8/8/2006 06:00		Report End Date/Time 8/9/2006 06:00	Report Number 25
AFE or Job Number 40000453	Currency AUD	Total Original AFE Amount 497,300	Total AFE Supplement Amount 1,371,800
Days Ahead/Behind	Daily Cost Total	49,841	Cumulative Cost
			1,433,430
Management Summary Unload rig and third party equipment from Lady Kari Ann, continue with electrical work and arranging deck for next boat, rig up H2S and ESD systems, Prepare to rig up HES slickline.			
Activity at Report Time			
Next Activity Continue on Fortescue A4B report.			

Daily Operations: 24 HRS to 8/9/2006 06:00

Well Name West Tuna W39			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Lower		Plan GR, Pressure surveys and add perms (long string).	
Report Start Date/Time 8/8/2006 06:00		Report End Date/Time 8/9/2006 06:00	Report Number 6
AFE or Job Number L0503G027	Currency AUD	Total Original AFE Amount 158,000	Total AFE Supplement Amount
Days Ahead/Behind	Daily Cost Total	23,243	Cumulative Cost
			140,892
Management Summary Stand-up Schlumberger with guns loaded. RIH to perforate 2625 mts mdrt to 2631.5 mts mdrt. Flow well to get fluid above required perf interval			
Activity at Report Time Stand-up Schlumberger and RIH w guns to perforate.			
Next Activity Continue Perf program on W-39 move to W-37			