

# EAPL WellWork Daily Operations Report

**Daily Operations: 24 HRS to 23/11/2006 06:00**

**Well Name**

West Tuna W8A

**Rig Name**

Rig 22

**Company**

Imperial Snubbing Services

**Job Subcategory**

Isolation Assembly

**Plan**

**Report Start Date/Time**

22/11/2006 06:00

**Report End Date/Time**

23/11/2006 06:00

**Report Number**

28

**AFE or Job Number**

40000463

**Currency**

AUD

**Total Original AFE Amount**

6,313,185

**Total AFE Supplement Amount**

**Days Ahead/Behind**

**Daily Cost Total**

85,951

**Cumulative Cost**

2,443,955

**Management Summary**

Milled packer 2197.1m, trip out of hole. L/out BHA. Make up overshot BHA dressed with 4.5" grapple. RIH latch packer, jarred several times, packer free, pull out of hole slowly due to swabbing effect from packer element.

**Activity at Report Time**

POOH with milled packer and tubing

**Next Activity**

Layout recovered tubing M/up milling BHA.