

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/12/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 8/12/2006 06:00		Report End Date/Time 9/12/2006 06:00	Report Number 44
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind 7.0		Daily Cost Total 96,128	Cumulative Cost 4,030,320
Management Summary Run 4-1/2" liner and drill pipe to 3506.5m.			
Activity at Report Time Circulating well with 8.8ppg brine.			
Next Activity Set liner, cement liner, circulate to filtered ISW			

Daily Operations: 24 HRS to 10/12/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 9/12/2006 06:00		Report End Date/Time 10/12/2006 06:00	Report Number 45
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind 6.0		Daily Cost Total 115,848	Cumulative Cost 4,146,168
Management Summary Circulate well with brine and set liner. Cement liner, circulate well is inhibited filtered seawater. POOH with 4" drill pipe. Test casing 1000psi. Run HES slickline drift to. Service boat.			
Activity at Report Time HES slickline RIH with 3.8" drift.			
Next Activity Lay out and run new completion.			

Daily Operations: 24 HRS to 11/12/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 10/12/2006 06:00		Report End Date/Time 11/12/2006 06:00	Report Number 46
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 92,866	Cumulative Cost 4,239,034
Management Summary HES RIH and tag HUD at 3487m. Rig down HES slickline, lay out tubing and run 2-7/8" tubing to 1101m. Wait on cross over to arrive from onshore.			
Activity at Report Time Preparing to lay out drill pipe.			
Next Activity Continue running 3-1/2" completion.			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/12/2006 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan	
Report Start Date/Time 8/12/2006 06:00		Report End Date/Time 9/12/2006 06:00	Report Number 2
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,821	Cumulative Cost 29,642
Management Summary Rigged up on well. Unable to pull sssv. Platform had total shut down and all work permits pulled by Plat Sup until platform back up and running			
Activity at Report Time SDFN			
Next Activity Continue with control line checks and possible plug and secure			

Daily Operations: 24 HRS to 10/12/2006 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan	
Report Start Date/Time 9/12/2006 06:00		Report End Date/Time 10/12/2006 06:00	Report Number 3
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,771	Cumulative Cost 44,413
Management Summary Pulled sssv, tested c/line appears to be blocked. Pumped 260 bbls ISW with radia green. Pulled b-mandrel at 1332 mts mdrt. Set 4 1/2" xx plug at 2006 mts mdrt overnight			
Activity at Report Time SDFN			
Next Activity Continue to plug and water out A-14			

Daily Operations: 24 HRS to 11/12/2006 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan	
Report Start Date/Time 10/12/2006 06:00		Report End Date/Time 11/12/2006 06:00	Report Number 4
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,771	Cumulative Cost 59,184
Management Summary Attempted to pull plug at 2006 mts mdrt, unable to latch and pull make sevral attempts with different tool configurations. Lost almost two hrs with platform going black again			
Activity at Report Time SDFN			
Next Activity Pull plug and continue with program			