

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 7/12/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 6/12/2006 06:00		Report End Date/Time 7/12/2006 06:00	Report Number 42
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 139,652	Cumulative Cost 3,875,810
Management Summary Schlumberger conduct USIT survey from 3485m to surface and RST logging from 2175m to 2130m.			
Activity at Report Time Schlumberger conducting RST-A logging.			
Next Activity Complete RST-A log, pressure test rig BOPs.			

Daily Operations: 24 HRS to 7/12/2006 06:00

Well Name Mackerel A7			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Lower Master Valve and Master Safety Valve Repair	
Report Start Date/Time 6/12/2006 06:00		Report End Date/Time 7/12/2006 06:00	Report Number 5
AFE or Job Number 46000460	Currency AUD	Total Original AFE Amount 10,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 16,097	Cumulative Cost 72,479
Management Summary Completed Testson PA and Tbg. Both held solid. Set TWC in tree. Unable to get solid test on wing valve or Orbit valve. Can pressure up against production header valve from tree side. Production header valve leaks gas from Production system			
Activity at Report Time SDFN			
Next Activity Pull TWC valve put in sssv and move to A-14			