

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 01/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 31/10/2006 06:00		Report End Date/Time 01/11/2006 06:00	Report Number 6
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 78,729	Cumulative Cost 485,442
Management Summary Continue cleaning up and preparing back loads on Fortescue platform for rig demob. Service boat Lady Kari Ann. Crew on WTN R/up skidding package & machinery deck. R/up mud tanks. Position mud pumps onto machinery deck & R/up. Continue with the cleaning of rig equipment.			
Activity at Report Time Rig up mud pumps & mud tank pipe work			
Next Activity Wait until day shift crew to arrives on 15:00hrs flight.			

Daily Operations: 24 HRS to 01/11/2006 06:00

Well Name Snapper A14B			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Relace WR-SSV	
Report Start Date/Time 31/10/2006 06:00		Report End Date/Time 01/11/2006 06:00	Report Number 1
AFE or Job Number 46000479	Currency AUD	Total Original AFE Amount 40,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 28,141	Cumulative Cost 28,141
Management Summary Loading and moving equipment from BMB to Snapper, sorting out the deck and stump testing.			
Activity at Report Time SDFN			
Next Activity Rig up on the A-14b and change out the SSSV			