

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 20/11/2006 06:00

Well Name

West Tuna W8A

Rig Name

Rig 22

Company

Imperial Snubbing Services

Job Subcategory

Isolation Assembly

Plan

Report Start Date/Time

19/11/2006 06:00

Report End Date/Time

20/11/2006 06:00

Report Number

25

AFE or Job Number

40000463

Currency

AUD

Total Original AFE Amount

6,313,185

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

87,164

Cumulative Cost

2,183,883

Management Summary

Make up milling BHA. Trip in hole, mill packer @ 2195.9m, milled to 2196.7m. Circulate bottoms up. Trip out of hole.

Activity at Report Time

Tripping out of hole

Next Activity

POOH, remove milling BHA, add O/shot BHA , RIH retrieve pkr.