

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 25/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 24/11/2006 06:00		Report End Date/Time 25/11/2006 06:00	Report Number 30
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 87,358	Cumulative Cost 2,618,360
Management Summary POOH with milling assy, spot 20bbl baracarb pill @ 2150m, continue POOH. Make up and RIH with overshot assy and fish packer @ 2198m, POOH with packer with 44 jts tubing .			
Activity at Report Time Break out tubing and l/out			
Next Activity M/up milling BHA RIH mill pkr @ 2638m			

Daily Operations: 24 HRS to 26/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 25/11/2006 06:00		Report End Date/Time 26/11/2006 06:00	Report Number 31
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 87,466	Cumulative Cost 2,705,826
Management Summary Trip out of hole, with recovered milled packer and 44 jts tubing. Change out BHA. P/up milling BHA. Trip in hole and comence milling packer @ 2638 mdkb. Top slips and packer element milled. Circulate bottoms up.			
Activity at Report Time Circulating bottoms up.			
Next Activity POOH change BHA to overshot RIH latch and retrieve packer and tail pipe			

Daily Operations: 24 HRS to 27/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 26/11/2006 06:00		Report End Date/Time 27/11/2006 06:00	Report Number 32
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 86,203	Cumulative Cost 2,792,029
Management Summary Mill bottom BWD packer @ 2638m, circulate out packer gas from well, POOH with milling assembly.			
Activity at Report Time Continue to trip out of hole			
Next Activity Run in hole with overshot assembly and fish packer @ 2640m			