

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 23/08/2006 06:00

Well Name Fortescue A28A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan P&A in preparation for Rig 175 infill drilling	
Report Start Date/Time 22/08/2006 06:00		Report End Date/Time 23/08/2006 06:00	Report Number 4
AFE or Job Number 40000456	Currency AUD	Total Original AFE Amount 1,454,560	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 87,547	Cumulative Cost 343,292
Management Summary Continue to circulate well bore clean, Repair Koomey pump, Pooh and lay down upper completion and SSSV. Rih with 4" DP and tag PBR at 3638m, Lay 11 bbl 15.8 ppg balanced cement plug, Wait on cement, Trip in hole and prepare to forward wash down looking to tag top of cement.			
Activity at Report Time Forward wash in hole looking to tag top of cement			
Next Activity Pressure test cement plug, Pooh and lay down 3 1/2" tubing.			

Daily Operations: 24 HRS to 23/08/2006 06:00

Well Name West Tuna W17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Pressure Survey		Plan GR & pressure surveys.	
Report Start Date/Time 22/08/2006 06:00		Report End Date/Time 23/08/2006 06:00	Report Number 5
AFE or Job Number 46000473	Currency AUD	Total Original AFE Amount 85,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 48,182	Cumulative Cost 144,999
Management Summary Complete SBHP, rig down and pack-up for move to FLA			
Activity at Report Time SDFN			
Next Activity Demob WTN, Mob FLA			