

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 30/08/2006 06:00

Well Name Fortescue A28A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan P&A in preparation for Rig 175 infill drilling	
Report Start Date/Time 29/08/2006 06:00		Report End Date/Time 30/08/2006 06:00	Report Number 11
AFE or Job Number 40000456	Currency AUD	Total Original AFE Amount 1,454,560	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 95,598	Cumulative Cost 962,391
Management Summary Rih with csg scraper to 1457m, Circulate hole clean, Rih with 10 3/4" RTTS test packer and perform diagnostic tests on surface casing, Start running in hole with 4" cementing string, Service boat Lady Kari Ann.			
Activity at Report Time Rih with 4" cementing string.			
Next Activity Spot a 7 bbl 16.5 ppg cement plug on bottom.			

Daily Operations: 24 HRS to 30/08/2006 06:00

Well Name Flounder A12A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan RST-A sigma log, set MPBT and perforate	
Report Start Date/Time 29/08/2006 06:00		Report End Date/Time 30/08/2006 06:00	Report Number 1
AFE or Job Number L0503G025	Currency AUD	Total Original AFE Amount 245,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 100,744	Cumulative Cost 100,744
Management Summary Rigging up on the well and pressure testing, Tag HUD, Run in hole and perform RST Log and Perforate the well.			
Activity at Report Time SDFN			
Next Activity Run MPBT Dummy, Setting MPBT, Dumping water and Cement on top of plug.			