

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 7/09/2007 05:00

<b>Well Name</b> Fortescue A17a		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (mKB)</b> 3,017.01	<b>Target Depth (TVD) (mKB)</b> 2,462.90	
<b>AFE or Job Number</b> L0501H009	<b>Total Original AFE Amount</b> 8,795,036	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 322,000	<b>Cumulative Cost</b> 1,879,335	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 6/09/2007 05:00	<b>Report End Date/Time</b> 7/09/2007 05:00	<b>Report Number</b> 5

### Management Summary

PTSM's and JSA's held as required. Drill 8-1/2" production hole from 704m to 720m. Decision made to POOH and set KOP. Circulate and POOH from 720m to surface. Break and rack BHA in mast. M/U cement stinger and RIH to 720m. Pump 40 bbls of cement and displace with 37 bbls. POOH 7 stands and circ. Drop DP wiper ball and circ. POOH from 521m to 130m.

### Activity at Report Time

POOH with 4" DP and cement stinger.

### Next Activity

M/U jetting assembly and jet BOP stack.

## Daily Operations: 24 HRS to 7/09/2007 06:00

<b>Well Name</b> Barracouta A3W		
<b>Rig Name</b> SHU	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Well Servicing Workover	<b>Plan</b> Repair ICA cement failure.	
<b>Target Measured Depth (mKB)</b> 2,671.53	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> L0503E044	<b>Total Original AFE Amount</b> 5,400,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 106,076	<b>Cumulative Cost</b> 1,009,228	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 6/09/2007 06:00	<b>Report End Date/Time</b> 7/09/2007 06:00	<b>Report Number</b> 17

### Management Summary

Finish POOH with 3-1/2" crone completion tubing. Bundle up tubing in wine racks ready for back loading. Prepare other items ready for back loading. Work boat (Lady Kari-Ann). Bring onboard 3-1/2" drill pipe. Rack out drill pipe on pipe rack & prepare rig ready to RIH to recover packer & tail pipe assy.

### Activity at Report Time

Racking-out drill pipe

### Next Activity

RIH and retrieve packer

## Daily Operations: 24 HRS to 7/09/2007 06:00

<b>Well Name</b> Flounder A17A		
<b>Rig Name</b> Wireline 2	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> RST-A Log, Plug and perforate	
<b>Target Measured Depth (mKB)</b> 3,231.35	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> L0503H039	<b>Total Original AFE Amount</b> 330,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b>	<b>Cumulative Cost</b>	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 6/09/2007 06:00	<b>Report End Date/Time</b> 7/09/2007 06:00	<b>Report Number</b> 2

### Management Summary

Completed RST log with two passes over the interval 3270m to 3185m MDKB. Ran dummy plug to 3300m with no issues.

### Activity at Report Time

SDFN

### Next Activity

Set MPBT plug and top with cement

# EAPL WellWork & Drilling Daily Operations Report

**Daily Operations: 24 HRS to 7/09/2007 06:00**

**Well Name**

Bream A9B

<b>Rig Name</b>	<b>Company</b>
Wireline	Halliburton / Schlumberger

<b>Primary Job Type</b>	<b>Plan</b>
Workover PI	Add another HPI plug to isolate lower zone

<b>Target Measured Depth (mKB)</b>	<b>Target Depth (TVD) (mKB)</b>
2,200.18	

<b>AFE or Job Number</b>	<b>Total Original AFE Amount</b>	<b>Total AFE Supplement Amount</b>
46000484	130,000	

<b>Daily Cost Total</b>	<b>Cumulative Cost</b>	<b>Currency</b>
20,968	20,968	AUD

<b>Report Start Date/Time</b>	<b>Report End Date/Time</b>	<b>Report Number</b>
6/09/2007 06:00	7/09/2007 06:00	1

**Management Summary**

Standing by on BMB waiting on the boat to transport our equipment to BMA, loading the Boat and offloading the gear at BMA.

**Activity at Report Time**

SDFN

**Next Activity**

Carry out Stump testing of Totco BOP's and Manuals,Rig up on the well.