

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 02/09/2006 06:00

Well Name Fortescue A12			
Rig Name		Company	
Job Subcategory		Plan	
		P&A Prior to Re-drilling	
Report Start Date/Time 01/09/2006 06:00		Report End Date/Time 02/09/2006 06:00	Report Number 1
AFE or Job Number 40000454	Currency AUD	Total Original AFE Amount 1,478,143	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 86,604	Cumulative Cost 86,604
Management Summary Skid rig west and south from A-28 to the A-12 slot. Reinstall rig equipment and pressure test manifold, Rig up slick line lubricator and pressure test, Lubricate S/A with ISW, Bull head tubing with 95 bbls of sea water, Lubricate P/A with sea water, Rih and set X plug at 2370m with slick line.			
Activity at Report Time Rih with KOT to pull UGLV from SPM at 1203m.			
Next Activity Change out gas lift valves and circulate well to sea water.			

Daily Operations: 24 HRS to 02/09/2006 06:00

Well Name Flounder A23A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other		Plan Plug Integrity Diagnostics	
Report Start Date/Time 01/09/2006 06:00		Report End Date/Time 02/09/2006 06:00	Report Number 2
AFE or Job Number 46000466	Currency AUD	Total Original AFE Amount 152,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 17,496	Cumulative Cost 34,912
Management Summary Run in hole and recover the RN Plug from 3105 mtrs MDKB, run in hole and tag the MPBT at 3170 mtrs MDKB, run in hole and dump cement on top of the MPBT.			
Activity at Report Time SDFN			
Next Activity Rigging off the well and rigging up on the A-20a			

Daily Operations: 24 HRS to 03/09/2006 06:00

Well Name Fortescue A12			
Rig Name		Company	
Job Subcategory		Plan	
		P&A Prior to Re-drilling	
Report Start Date/Time 02/09/2006 06:00		Report End Date/Time 03/09/2006 06:00	Report Number 2
AFE or Job Number 40000454	Currency AUD	Total Original AFE Amount 1,478,143	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 85,939	Cumulative Cost 172,543
Management Summary Reconfigure gas lift valves, Circulate tubing and P/A to clean sea water, Pressure test tubing and P/A to 1000 psi, tests solid. Pull X plug from 2370m, Rig up Conductor line and Run a dummy MPBT in hole to Hud 3233m, conduct correlation logs. POOH. Make up and Rih in hole with MPBT.			
Activity at Report Time Rih to set MPBT at 3208m			
Next Activity Set MPBT at 3208m and dump cement on top.			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 03/09/2006 06:00

Well Name Flounder A20A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Sliding Sleeve		Plan Open SSD and set sand separation tool.	
Report Start Date/Time 02/09/2006 06:00		Report End Date/Time 03/09/2006 06:00	Report Number 1
AFE or Job Number 46000466	Currency AUD	Total Original AFE Amount 40,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 17,496	Cumulative Cost 17,496
Management Summary Attempt to open the XD Sliding Side Door at 2190 mtrs and set a Sand Separation Tool in the profile within the Sleeve. However this didn't happen we ended having parted wire and spent the rest of the day fishing it out.			
Activity at Report Time SDFN			
Next Activity Carry on with trying to get the Sleeve open and set the Separation tool.			

Daily Operations: 24 HRS to 04/09/2006 06:00

Well Name Fortescue A12			
Rig Name		Company	
Job Subcategory		Plan P&A Prior to Re-drilling	
Report Start Date/Time 03/09/2006 06:00		Report End Date/Time 04/09/2006 06:00	Report Number 3
AFE or Job Number 40000454	Currency AUD	Total Original AFE Amount 1,478,143	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 196,312	Cumulative Cost 368,855
Management Summary Set MPBT at 3208m, Service Lady Kari Ann, Rih and dump fresh water on MPBT, Complete 2 runs in hole to dump cement on MPBT at 3208m, Rig down Conductor line, Wait on weather, Pressure test MPBT to 200 psi tested solid, Wait on Weather.			
Activity at Report Time Wait on Weather, Rig crew do Rig maintenance.			
Next Activity Rig up slick line and set a 2.75" positive plug at 3148m.			

Daily Operations: 24 HRS to 04/09/2006 06:00

Well Name Flounder A20A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Sliding Sleeve		Plan Open SSD and set sand separation tool.	
Report Start Date/Time 03/09/2006 06:00		Report End Date/Time 04/09/2006 06:00	Report Number 2
AFE or Job Number 46000466	Currency AUD	Total Original AFE Amount 40,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 12,052	Cumulative Cost 29,548
Management Summary Carry on trying to open the XD Sliding Side at 2190 mtrs MDKB.			
Activity at Report Time SDFN			
Next Activity Rigging down and packing up ready to move to BMB			