



19 Jun 2009

DRILLING MORNING REPORT # 5
Basker 5 Workover

Well Data							
Country	Australia	M. Depth	0.00m	Cur. Hole Size	AFE Cost	\$ 8759620	
Permit	VIC/L26	TVD	0.00m	Casing OD	AFE No.	BMGOD209D21	
Drill Co.	N/A - Ocean Patriot	Progress	0.0m	Shoe TVD	Daily Cost	\$ 484912	
Rig	Ocean Patriot	Days from spud		FIT	Cum Cost	\$ 4920000	
Wtr Dpth(MSL)	153.60m	Days on well	4.13	LOT	Planned TD		
RT-ASL(MSL)	21.50m	Lat	38 ° 17 ' 59.261 "	Long	148 ° 42 ' 23.823 "	Datum	GDA94
RT-ML	175.10m	Current Op @ 0600					
		Planned Op					

Summary of Period 0000 to 2400 Hrs

Troubleshoot problem with BJ tubing tong, unsuccessful. Pulled TRT c/w tapered stress joint on VT tubing using manual tong to break tubing connections. Laid out TRT c/w tapered stress joint. Made up J-Slotted RT and jayed into HTC. Ran HTC and landed out on SST mating hub. Locked HTC and completed pressure tests. Removed hot stabs and installed on parking plate. Released J-Slotted RT. Released guide lines #1 and #2, installed #2 on Basker 3.

Operations For Period 0000 Hrs to 2400 Hrs on 19 Jun 2009

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
PROD	TP	REP	0000	0030	0.50	0.0m	Continued to troubleshoot tong problem. Attempted to break out riser connection, unsuccessful.
PROD	P		0030	0200	1.50	0.0m	Pulled TRT to moonpool racking back 139.7mm (5 1/2") tubing riser in derrick. Note: Broke connections with rig manual tongs and span out using the original BJ tubing tong.
PROD	P		0200	0330	1.50	0.0m	Released IWOCs umbilical and AA hose from parking frame. Disconnected parking frame from taper stress joint. Laid out taper stress joint c/w TRT.
PROD	P		0330	0530	2.00	0.0m	Made up J-Slotted RT to HWDP. Jayed into HTC with J-Slotted RT. Rigged up sheave c/w 4 core umbilical. Installed guide arms. Function tested HTC.
PROD	P		0530	0730	2.00	0.0m	Ran HTC/J-Slotted RT on HWDP, clamping umbilical to HWDP. Stopped at 155m to move rig back onto location.
PROD	P		0730	0900	1.50	0.0m	Landed out HTC onto tree Mating hub. Applied 1500psi to LK port and locked HTC to Mating hub - confirm w/ lock indicator rod on HTC. Pressure test PSV and tree cap bore to 500/5000 psi, 5/10min - good test. Released J-Slotted RT from HTC.
							Note: Released Guideline #1 and recovered to surface. ROV assisted in landing of HTC on Mating hub and checked for leaks during pressure test of AX gasket & removed hot stabs from HTC and install on hand off plate.
PROD	P		0900	0930	0.50	0.0m	Disconnected guideline #2 . Commenced moving rig from Basker 5 to Basker 3.

Phase Data to 2400hrs, 19 Jun 2009

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
PRODUCTION SECTION(PROD)	99.00	15 Jun 2009	19 Jun 2009	99.00	4.12	0.0m

WBM Data **Cost Today \$ 18199**

Mud Type:	API FL:	Cl:	62000mg/l	Solids(%vol):	Viscosity
Sample-From:	Filter-Cake:	K+C*1000:		H2O:	PV
Time:	HTHP-FL:	Hard/Ca:		Oil(%):	YP
Weight:	1.08sg	HTHP-cake:		Sand:	Gels 10s
Temp:		MBT:		pH:	Gels 10m
		PM:		PHPA:	Fann 003
		PF:			Fann 006
					Fann 100
					Fann 200
					Fann 300
					Fann 600
Comment	Total cost:\$ 54,587.87				

Bulk Stocks

Name	Unit	In	Used	Adjust	Balance
Fuel	M3	0	14.1	0	485.0
Potable Water	M3	33	32	0	283.0
Drill Water	M3	129	54	0	505.0



Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (mm)	MW (sg)	Eff (%)	SPM (SPM)	SPP (kPa)	Flow (lpm)	Depth (m)	SPM1 (SPM)	SPP1 (kPa)	Flow1 (lpm)	SPM2 (SPM)	SPP2 (kPa)	Flow2 (lpm)	SPM3 (SPM)	SPP3 (kPa)	Flow3 (lpm)
1	NATIONAL 12P - 160	152.40		97													
2	NATIONAL 12P - 160	152.40		97													
3	NATIONAL 12P - 160	152.40		97													

Personnel On Board			
Job Title	Personnel	Company	Pax
Senior Drilling Supervisor	Ivan Parkhurst	Anzon Australia Pty Limited	1
Drilling Supervisor	Calvin McCabe	Anzon Australia Pty Limited	1
Logistics	Shelly Hares	Anzon Australia Pty Limited	1
HSE	Shaun Hingerty	Anzon Australia Pty Limited	1
Subsea Supervisor	Dave Henderson & crew	AGR Asia Pacific	4
OIM	Dennis Gore	Diamond Offshore	1
Slick Line	Schlumberger	Anzon Australia 3rd Party	4
Mudlogging	BHI	Anzon Australia 3rd Party	2
Drilling Fluids	MI	Anzon Australia 3rd Party	1
Wellhead	Cameron	Anzon Australia 3rd Party	6
ROV	Subsea 7	Anzon Australia 3rd Party	6
Well test	Schlumberger	Anzon Australia 3rd Party	4
Filtration	Stottech	Anzon Australia 3rd Party	2
Cementing	Dowell	Anzon Australia 3rd Party	1
Surveying	Neptune Marine	Anzon Australia 3rd Party	1
Rig Crew	Drilling	Diamond Offshore 3rd Party	43
Other		Diamond Offshore 3rd Party	2
Catering	ESS	Diamond Offshore 3rd Party	8
Completion Supervisors	Dave Ogilvy Nigel Fletcher	AWT	2
E Line	Schlumberger	Anzon Australia 3rd Party	6
TBG	BJ	Anzon Australia 3rd Party	1
Total			98

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
LTI		115		
Abandon Drill	16 Jun 2009	3 Days		Full muster at 13:27hrs
Fire Drill	16 Jun 2009	3 Days		Simulated in mud pump room. Delayed muster, one crew member a late show at muster area.
First Aid Case	15 Jun 2009	4 Days		IP came out of freezer and reached to shut door as another person opened the outside accommodation door catching the IP right hand between two doors. Minor first aid.
JSA	19 Jun 2009	0 Days		Drill crew - 10 Crane crew - 13 Mechanic - 2 Welder - 0 Sub Sea - 3 Marine - 0 Pump room - 0
Lost Time Incident	15 Jun 2009	4 Days	115 days	LTI = 115 days since start of rig assignment on 25 Feb 2009.
Permit To Work	19 Jun 2009	0 Days		Hot - 5 Cold -7
Pre-Tour Meetings	19 Jun 2009	0 Days		0545 hrs 1145 hrs 1745 hrs 2345 hrs
STOP Card	19 Jun 2009	0 Days		Safe - 58 Unsafe - 30



HSE Summary

Events	Date of last	Days Since	Descr.	Remarks
Weekly Safety Meeting	14 Jun 2009	5 Days		13:00 hrs 19:00 hrs 00:30 hrs

Shakers, Volumes and Losses Data

Engineer :

Equip.	Descr.	Mesh Size	Available	260.48m ³	Losses	15.58m ³	Comments
			Active		Downhole		Filtering brine
			Mixing		Surf+ Equip	0.00m ³	
			Hole		Dumped	3.18m ³	
			Slug		De-Gasser		
			Reserve	260.48m ³	De-Sander		
			Kill		De-Silter Centrifuge		
				12.40m ³			

Marine

Weather on 19 Jun 2009

Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period
10nm	22kn	40.0deg	1027.0mbar	17C°	2m	40.0deg	3s
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments	
0.2deg	0.2deg	0m	1m	60.0deg	9s		
Rig Dir.	Ris. Tension	VDL	Comments				
249.0deg		1773mt					

Helicopter Movement

Flight #	Helicopter Type	Arr/Dep. Time	Pax In/Out	Comment
JYC	S76	14:52 / 15:01	8 / 9	Crew change.

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lewek Emerald		01:08	At Geelong	Item	Unit	Quantity
				Fuel	M3	594
				Potable Water	M3	40
				Drill Water	M3	86
				Barite	MT	
				Gel	MT	
				Cement	MT	
Brine	M3	249.95				
Lewek Swift			At Geelong	Item	Unit	Quantity
				Fuel	M3	356.1
				Potable Water	M3	339
				Drill Water	M3	
				Barite	MT	
				Gel	MT	
				Cement	MT	
Brine	M3	157.07				
Pacific Protector	13:00hrs 17-06-09		On standby	Item	Unit	Quantity
				Fuel	M3	613
				Potable Water	M3	385
				Drill Water	M3	0
Yarabah	23:45 hrs 18-6-09		On standby	Item	Unit	Quantity
				Fuel	M3	143
				Potable Water	M3	425