

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/04/2009 05:00

Wellbore Name				COBIA A19A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,196.39		Target Depth (TVD) (mWorking Elev) 2,465.12		
AFE or Job Number 609/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 408,392		Cumulative Cost 4,551,720	Currency AUD	
Report Start Date/Time 23/04/2009 05:00		Report End Date/Time 24/04/2009 05:00	Report Number 10	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Conduct gyro survey and align BHA toolface. Drill 8-1/2" hole from 615mMD to 731mMD. Last survey: 0.6m above, 10.0m right R/D SLB wireline. POOH from 731m to 214m.

Activity at Report Time

POOH 8-1/2" SLB BHA on elevators

Next Activity

Break out & L/D BHA and M/U RSS BHA

Daily Operations: 24 HRS to 24/04/2009 06:00

Wellbore Name				MARLIN A23
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion		
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount	
Daily Cost Total 74,508		Cumulative Cost 1,094,532	Currency AUD	
Report Start Date/Time 23/04/2009 06:00		Report End Date/Time 24/04/2009 06:00	Report Number 13	

Management Summary

Rack out 3-1/2" 13cr completion and tally. Rih with completion. Total jnts run so far is 167 jnts at a depth of 1762m.

Activity at Report Time

Running 3-1/2" 13cr tubing

Next Activity

Land out on the 4-1/2" tubing stub. Run S/L in well with 2.5" gauge to EOT at 2400m

Daily Operations: 24 HRS to 24/04/2009 06:00

Wellbore Name				WEST KINGFISH W5
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005068		Total Original AFE Amount 1,835,699	Total AFE Supplement Amount	
Daily Cost Total 72,959		Cumulative Cost 1,046,440	Currency AUD	
Report Start Date/Time 23/04/2009 06:00		Report End Date/Time 24/04/2009 06:00	Report Number 13	

Management Summary

Complete the nipple up on BOP connection. Change out BOP top ram blocks to 7-5/8". Pressure BOP rams & shell test riser connections to 1000 psi. Pick up & make up 7-5/8" multi-string cutter BHA. RIH & cut casing @ 763.4m. No indications that casing has cut. Attempt to gain circulation, no good. POOH & inspect cutter knives. Change knives with new 3" knives & RIH to cut 7-5/8" casing.

Activity at Report Time

Cut 7-5/8" casing with Baker Multi-string cutterr

Next Activity

Install Itco spear into casing & recover 7-5/8" casing.