

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 29/04/2009 05:00

<b>Wellbore Name</b>				COBIA A19A
<b>Rig Name</b> Rig 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> Nabors	
<b>Primary Job Type</b> Drilling and Completion		<b>Plan</b> D&C		
<b>Target Measured Depth (mWorking Elev)</b> 3,196.39		<b>Target Depth (TVD) (mWorking Elev)</b> 2,465.12		
<b>AFE or Job Number</b> 609/08019.1.01		<b>Total Original AFE Amount</b> 14,392,964	<b>Total AFE Supplement Amount</b>	
<b>Daily Cost Total</b> 433,349		<b>Cumulative Cost</b> 6,638,328	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 28/04/2009 05:00		<b>Report End Date/Time</b> 29/04/2009 05:00	<b>Report Number</b> 15	

### Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 8-1/2" hole from w/ 8-1/2" Anadril RSS BHA from 3050m to 3200m. Last survey: 3.5m above, 3.3m right. Circulate 3x BU from 3200m to 3144m. Pump and rotate OOH from 3144m to 1409m at 5-10 min per std.

### Activity at Report Time

PROOH w/ 8-1/2" BHA at 1409mMD

### Next Activity

Continue to PROOH 8-1/2" hole

## Daily Operations: 24 HRS to 28/04/2009 06:00

<b>Wellbore Name</b>				WEST KINGFISH W12
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b>	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug and Abandon		
<b>Target Measured Depth (mWorking Elev)</b> 2,307.00		<b>Target Depth (TVD) (mWorking Elev)</b>		
<b>AFE or Job Number</b> 80005215		<b>Total Original AFE Amount</b> 1,570,557	<b>Total AFE Supplement Amount</b>	
<b>Daily Cost Total</b> 0		<b>Cumulative Cost</b>	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 28/04/2009 00:00		<b>Report End Date/Time</b> 28/04/2009 06:00	<b>Report Number</b> 1	

### Management Summary

Prepare rig ready for skidding. Skid Rig-22 from W-5 to W-12 well center.

### Activity at Report Time

Skid rig South 2 meter to W-12 well center.

### Next Activity

Rig up wire line onto well head.

## Daily Operations: 24 HRS to 29/04/2009 06:00

<b>Wellbore Name</b>				MARLIN A23
<b>Rig Name</b> SHU	<b>Rig Type</b> Platform	<b>Rig Service Type</b>	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Workover		<b>Plan</b> Pull 4 1/2" completion, run 3 1/2" completion		
<b>Target Measured Depth (mWorking Elev)</b> 2,350.60		<b>Target Depth (TVD) (mWorking Elev)</b>		
<b>AFE or Job Number</b> 90017342		<b>Total Original AFE Amount</b> 2,800,000	<b>Total AFE Supplement Amount</b>	
<b>Daily Cost Total</b> 20,438		<b>Cumulative Cost</b> 1,351,105	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 28/04/2009 06:00		<b>Report End Date/Time</b> 29/04/2009 06:00	<b>Report Number</b> 18	

### Management Summary

Continue Rig down of SHU and 3rd party equipment and prepare for backloading. Rig down mud pumps, H2S equipment. Rig down gin and tong pole and stand pipe, roll up hydraulic hoses and prepare to rig down work basket.

### Activity at Report Time

Continue with rig down.

### Next Activity

Continue with rig down.

# EAPL WellWork & Drilling Daily Operations Report

**Daily Operations: 24 HRS to 29/04/2009 06:00**

**Wellbore Name**

WEST KINGFISH W12

<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b>	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug and Abandon	
<b>Target Measured Depth (mWorking Elev)</b> 2,307.00		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 80005215		<b>Total Original AFE Amount</b> 1,570,557	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 68,451		<b>Cumulative Cost</b> 68,451	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 28/04/2009 06:00		<b>Report End Date/Time</b> 29/04/2009 06:00	<b>Report Number</b> 2

**Management Summary**

rig

**Activity at Report Time**

**Next Activity**