

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 30/04/2009 05:00

Wellbore Name				COBIA A19A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,196.39		Target Depth (TVD) (mWorking Elev) 2,465.12		
AFE or Job Number 609/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 406,594		Cumulative Cost 7,044,921	Currency AUD	
Report Start Date/Time 29/04/2009 05:00		Report End Date/Time 30/04/2009 05:00	Report Number 16	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Continue pump & rotate OOH from 1409m to 594m. Circulate 2x BU from 594m to 566m. Conduct BCFT (OK). POOH and lay down 8-1/2" Anadril RSS BHA. Retrieve wear bushing. M/U Jet tool and jet BOP and wellhead. M/U 7" csg handling equipment. RIH 7" L-80 26# VTHC production csg on elevators to 453m.

Activity at Report Time

RIH 7" casing at 453m

Next Activity

Continue to RIH 7" casing

Daily Operations: 24 HRS to 30/04/2009 06:00

Wellbore Name				MARLIN A23
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion		
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount	
Daily Cost Total 44,574		Cumulative Cost 1,425,383	Currency AUD	
Report Start Date/Time 29/04/2009 06:00		Report End Date/Time 30/04/2009 06:00	Report Number 19	

Management Summary

Continue Rig down of SHU and prepare for backloading.

Activity at Report Time

Continue with rig down.

Next Activity

Load work boat with rig equipment & continue rigging down.

Daily Operations: 24 HRS to 30/04/2009 06:00

Wellbore Name				WEST KINGFISH W12
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mWorking Elev) 2,307.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005215		Total Original AFE Amount 1,570,557	Total AFE Supplement Amount	
Daily Cost Total 68,451		Cumulative Cost 174,009	Currency AUD	
Report Start Date/Time 29/04/2009 06:00		Report End Date/Time 30/04/2009 06:00	Report Number 3	

Management Summary

Rig down HES lubricator. Cameron install BPV. Attempt to remove Xmas tree by pulling and working w/ 80klbs. Raise permit and and cut all bolts between tree and "B" section. Cameron terminate control line. Lift tree out of wellbay. Check threads in tubing hanger and begin removing cut bolts from flange.

Activity at Report Time

Remove studs from tubing head flange

Next Activity

Nipple up riser and BOP stack

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 30/04/2009 06:00

Wellbore Name

SNAPPER A5

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test	
Target Measured Depth (mWorking Elev) 1,816.10		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017124		Total Original AFE Amount 100,000	Total AFE Supplement Amount
Daily Cost Total 12,215		Cumulative Cost 23,284	Currency AUD
Report Start Date/Time 29/04/2009 06:00		Report End Date/Time 30/04/2009 06:00	Report Number 2

Management Summary

Rearrange deck in readiness for when slickline equipment arrives. Wait on crane mechanics for access to main deck, boom layed down across well head area, Make up ISS pump power pack to fluid end.

Activity at Report Time

SDFN

Next Activity

Wait on Slickline equipment to arrive and start setting up.