

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 8/04/2009 05:00

Wellbore Name				COBIA A14B
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,013.35		Target Depth (TVD) (mWorking Elev) 2,469.04		
AFE or Job Number 609/09001.1.01		Total Original AFE Amount 12,281,046	Total AFE Supplement Amount	
Daily Cost Total 424,314		Cumulative Cost 3,005,816	Currency AUD	
Report Start Date/Time 7/04/2009 05:00		Report End Date/Time 8/04/2009 05:00	Report Number 7	
Management Summary No accidents, incidents or environmental spills. PTSMs and JSAs held as required. Drill 9-7/8" hole from 1520mMD to 2340mMD. Last survey: 0.1m above, 0.1m right. Production fire guns on CBA A21a and flow well.				
Activity at Report Time Drilling 9-7/8" hole at 2340m				
Next Activity Continue to drill 9-7/8" hole				

Daily Operations: 24 HRS to 8/04/2009 06:00

Wellbore Name				MARLIN A24
Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services	
Primary Job Type Completion		Plan Run 4-1/2" CRA completion		
Target Measured Depth (mWorking Elev) 2,535.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 602/09005.1.01		Total Original AFE Amount 4,132,000	Total AFE Supplement Amount	
Daily Cost Total 85,117		Cumulative Cost 2,263,864	Currency AUD	
Report Start Date/Time 7/04/2009 06:00		Report End Date/Time 8/04/2009 06:00	Report Number 32	
Management Summary Repaired crane back to work , Moved 3.5" work string off pipe rack layed out 4.5" 13 cr tubing , tally same start running tubing string in well.				
Activity at Report Time Running 4.5" completion string				
Next Activity Continue running 4.5" tubing string				

Daily Operations: 24 HRS to 8/04/2009 06:00

Wellbore Name				WEST KINGFISH W9
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mWorking Elev) 3,070.50		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80004987		Total Original AFE Amount 1,915,029	Total AFE Supplement Amount	
Daily Cost Total 101,716		Cumulative Cost 1,330,062	Currency AUD	
Report Start Date/Time 7/04/2009 06:00		Report End Date/Time 8/04/2009 06:00	Report Number 14	
Management Summary Set up the remainder of 9-5/8" handling equipment, pulled 18 jts and well not taking fluid . Flow check, flowing back at 2bph. Circulate 400 bls SW and check again, still flowing back at 2 bph no indications of gas or hydrocarbons				
Activity at Report Time Circulating SW				
Next Activity Weight up and continue to pull csg				