

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 07/04/2009 05:00

Wellbore Name				COBIA A14B
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mKB) 3,004.76		Target Depth (TVD) (mKB) 2,460.45		
AFE or Job Number 609/09001.1.01		Total Original AFE Amount 12,281,046	Total AFE Supplement Amount	
Daily Cost Total 432,534		Cumulative Cost 2,581,502	Currency AUD	
Report Start Date/Time 06/04/2009 05:00		Report End Date/Time 07/04/2009 05:00	Report Number 6	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 9-7/8" hole from 954mMD to 1520mMD. Last survey: 0.2m above, 7.0m right
Production start displacing CBA A21a production annulus to Nitrogen in preparation to fire guns and flow well.
Change out Anadril electrical supply from rig power to platform power.

Activity at Report Time

Drilling 9-7/8" hole at 1520m

Next Activity

Continue to drill 9-7/8" hole

Daily Operations: 24 HRS to 07/04/2009 06:00

Wellbore Name				MARLIN A24
Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services	
Primary Job Type Completion		Plan Run 4-1/2" CRA completion		
Target Measured Depth (mKB) 2,534.50		Target Depth (TVD) (mKB)		
AFE or Job Number 602/09005.1.01		Total Original AFE Amount 4,132,000	Total AFE Supplement Amount	
Daily Cost Total 77,804		Cumulative Cost 2,168,847	Currency AUD	
Report Start Date/Time 06/04/2009 06:00		Report End Date/Time 07/04/2009 06:00	Report Number 31	

Management Summary

Finished POOH with scraper assy L/D and bundle drill pipe to move. Also continue to lay out tbg to run. Crane broke down slew hydraulic motor is broke

Activity at Report Time

Waiting on crane mech to repair crane

Next Activity

Continue to bundle D/P and lay out production tubing

Daily Operations: 24 HRS to 07/04/2009 06:00

Wellbore Name				WEST KINGFISH W9
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mKB) 3,070.50		Target Depth (TVD) (mKB)		
AFE or Job Number 80004987		Total Original AFE Amount 1,915,029	Total AFE Supplement Amount	
Daily Cost Total 81,721		Cumulative Cost 1,222,722	Currency AUD	
Report Start Date/Time 06/04/2009 06:00		Report End Date/Time 07/04/2009 06:00	Report Number 13	

Management Summary

Make up 8.25" multi-string cutter and rih on 4.0" drill-pipe, trouble running cutter hung up twice and Pooh finally get cutter on depth cut casing at 970.8 mts. Circulate 500 bls SW, check well for flow standing full. Pooh with 4" drill pipe and 8.25" multi string cutter. Dress rig for pulling 9 5/8" casing

Activity at Report Time

Make up spear assy

Next Activity

pull 9 5/8" casing