

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 19/08/2009 05:00

Wellbore Name				COBIA A15B
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,116.38		Target Depth (TVD) (mWorking Elev) 2,484.24		
AFE or Job Number 609/09018.1.01		Total Original AFE Amount 11,162,465	Total AFE Supplement Amount	
Daily Cost Total 333,145		Cumulative Cost 2,621,718	Currency AUD	
Report Start Date/Time 18/08/2009 05:00		Report End Date/Time 19/08/2009 05:00	Report Number 5	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required. Continue to pull and pump out of hole with fish from 770m to 641m. (14m inside of 10 3/4" csg shoe.) CBU. Check flow - Static. POOH with fish from to 209m. Break and lout Baker fishing assembly. POOH and rack back 5 1/2" HWDP in derrick. Remove R/A source from Schlumberger LWD tools and L/D Schlumberger 9 7/8" RSS assembly. Perform Post Jarring Inspection. Service rig. Break and L/D Baker fishing BHA. M/U clean out BHA with used 9 7/8" PDC bit. TIH to 655m, break circulation every 10 stds. CBU @ 10 3/4" csg shoe. Wash and rotate as required in hole from 655m to 1198m @ report time.

Activity at Report Time

Wash in hole with clean out assy.

Next Activity

Drill 1m with C/O assy - CBU x 2 POOH for RSS assy.

Daily Operations: 24 HRS to 19/08/2009 06:00

Wellbore Name				SNAPPER M29
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005440		Total Original AFE Amount 3,397,717	Total AFE Supplement Amount	
Daily Cost Total 77,269		Cumulative Cost 77,269	Currency AUD	
Report Start Date/Time 18/08/2009 06:00		Report End Date/Time 19/08/2009 06:00	Report Number 1	

Management Summary

Skid rig over M-29 well, reinstate and dress rig, pressure test BOP and choke manifold.

Activity at Report Time

Pressure testing BOP and equipment

Next Activity

Rig up wireline and secure well prior to removing wellhead.

Daily Operations: 24 HRS to 19/08/2009 06:00

Wellbore Name				FORTESCUE A13A
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover		Plan TIT, PA-SA Comms, Wing Valve		
Target Measured Depth (mWorking Elev) 3,946.80		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017971		Total Original AFE Amount 115,000	Total AFE Supplement Amount	
Daily Cost Total 7,835		Cumulative Cost 15,670	Currency AUD	
Report Start Date/Time 18/08/2009 06:00		Report End Date/Time 19/08/2009 06:00	Report Number 2	

Management Summary

Rih and work wire scratcher at 3782m and 3878m mdkb. Work scratcher again from 3738mts mdr to EOT. Rih with plug unable to get past 3879 mts mdr. Pooh and set plug at 2972 mts mdr

Activity at Report Time

SDFN

Next Activity

Change out gas lift valves for dummy valves and circulate PA/TBG to ISW