

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 27/08/2009 05:00

Wellbore Name				COBIA A15B
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,116.38		Target Depth (TVD) (mWorking Elev) 2,484.24		
AFE or Job Number 609/09018.1.01		Total Original AFE Amount 11,162,465	Total AFE Supplement Amount	
Daily Cost Total -369,157		Cumulative Cost 5,922,260	Currency AUD	
Report Start Date/Time 26/08/2009 05:00		Report End Date/Time 27/08/2009 05:00	Report Number 13	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

R/U Weatherford, dress rig floor w/3.5" tbg handling equipment. RIH f/surface to 2999.9m w/3.5" 9.2# 13Cr-80 Vam Top Production tbg (total 304jts). Pressure test upper port(tbg hanger) on MC2 compact housing to 5000psi for 15min.

Activity at Report Time

Pressure test 3.5" tbg hanger

Next Activity

RIH w/slickline N-Test tool.

Daily Operations: 24 HRS to 27/08/2009 06:00

Wellbore Name				SNAPPER M29
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005440		Total Original AFE Amount 3,397,717	Total AFE Supplement Amount	
Daily Cost Total 79,601		Cumulative Cost 937,948	Currency AUD	
Report Start Date/Time 26/08/2009 06:00		Report End Date/Time 27/08/2009 06:00	Report Number 9	

Management Summary

Continue to wait on weather to abate, POOH with Mule Shoe from 796 mtrs to surface, Wait on stop sub for Halliburton packer retrieval tool to arrive from Onshore.

Activity at Report Time

Waiting on stop sub for packer retrieval tool

Next Activity

Run in hole with packer retrieval tool and release HVT packer

Daily Operations: 24 HRS to 27/08/2009 06:00

Wellbore Name				WEST TUNA W14
Rig Name Wireline	Rig Type Platform	Rig Service Type	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan Add perms to gas sand for M-1 gas injection		
Target Measured Depth (mWorking Elev) 1,908.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 602/09021.1.01		Total Original AFE Amount 260,000	Total AFE Supplement Amount	
Daily Cost Total 21,489		Cumulative Cost 85,955	Currency AUD	
Report Start Date/Time 26/08/2009 06:00		Report End Date/Time 27/08/2009 06:00	Report Number 4	

Management Summary

WOW, winds in excess of 50 knots all day

Activity at Report Time

SDFN

Next Activity

Tag HUD, Perforate