

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 04/08/2009 05:00

| | | | | | | | |
|---|-----------------|----------------------------------|---------------------------------|------------------------------------|--|----------------------|--|
| Wellbore Name | | | | COBIA A15A | | | |
| Rig Name | Rig Type | Rig Service Type | Company | | | | |
| 175 | Platform | Drilling Rig (Conv) | Nabors | | | | |
| Primary Job Type | | | Plan | | | | |
| Plug and Abandonment Only | | | P&A for Loc ECO2 drilling | | | | |
| Target Measured Depth (mKB) | | | Target Depth (TVD) (mKB) | | | | |
| 737.41 | | | | | | | |
| AFE or Job Number | | Total Original AFE Amount | | Total AFE Supplement Amount | | | |
| 80005361 | | 6,436,000 | | | | | |
| Daily Cost Total | | Cumulative Cost | | Currency | | | |
| 341,853 | | 1,104,931 | | AUD | | | |
| Report Start Date/Time | | | Report End Date/Time | | | Report Number | |
| 03/08/2009 05:00 | | | 04/08/2009 05:00 | | | 5 | |
| Management Summary | | | | | | | |
| No accidents, incidents or environmental spills. PTSMs and JSAs held as required. Prep wellhead to N/U riser, open TRSSV, and terminate control line. Wait on weather, unable to work crane and lift riser to rig floor due to winds over 40 knots. C/O washpipe, conduct TDS maintenance, and perform accumulator checks while WOW. N/U riser, BOP, bell nipple, and flowline. M/U THRT, RIH on 3-1/2" landing jts, and M/U to tubing hanger. Close top pipe rams and conduct shell test on BOP and riser connections. Lift tubing hanger and 3-1/2" tubing string and pull seals out of sealbore. Reverse circulate well with 8.5 ppg SW until clean returns observed. Reverse circulate and displace well with 8.5 ppg SW and 1.5% radiogreen. | | | | | | | |
| Activity at Report Time | | | | | | | |
| R/D circulating assembly. | | | | | | | |
| Next Activity | | | | | | | |
| POOH with 3-1/2" tubing string to TRSSV. | | | | | | | |

Daily Operations: 24 HRS to 04/08/2009 06:00

| | | | | | | | |
|---|-----------------|----------------------------------|---------------------------------|------------------------------------|--|----------------------|--|
| Wellbore Name | | | | SNAPPER A7A | | | |
| Rig Name | Rig Type | Rig Service Type | Company | | | | |
| Rig 22 | Platform | Workover Rig (Conv) | Imperial Snubbing Services | | | | |
| Primary Job Type | | | Plan | | | | |
| Plug and Abandonment Only | | | Plug and Abandon | | | | |
| Target Measured Depth (mKB) | | | Target Depth (TVD) (mKB) | | | | |
| | | | | | | | |
| AFE or Job Number | | Total Original AFE Amount | | Total AFE Supplement Amount | | | |
| 80005421 | | 3,360,920 | | | | | |
| Daily Cost Total | | Cumulative Cost | | Currency | | | |
| 76,862 | | 1,077,248 | | AUD | | | |
| Report Start Date/Time | | | Report End Date/Time | | | Report Number | |
| 03/08/2009 06:00 | | | 04/08/2009 06:00 | | | 13 | |
| Management Summary | | | | | | | |
| Wait on high wind speed +45kts and boat to arrive with rig equipment from BBMT. | | | | | | | |
| Activity at Report Time | | | | | | | |
| Waiting on equipt to arrive on workboat | | | | | | | |
| Next Activity | | | | | | | |
| Offload boat | | | | | | | |

Daily Operations: 24 HRS to 04/08/2009 06:00

| | | | | | | | |
|--|-----------------|----------------------------------|---|------------------------------------|--|----------------------|--|
| Wellbore Name | | | | FORTESCUE A32 | | | |
| Rig Name | Rig Type | Rig Service Type | Company | | | | |
| Wireline | | | Halliburton / Schlumberger | | | | |
| Primary Job Type | | | Plan | | | | |
| Workover PI | | | Isolate lower M132/M142 zones from Production | | | | |
| Target Measured Depth (mKB) | | | Target Depth (TVD) (mKB) | | | | |
| 4,730.00 | | | | | | | |
| AFE or Job Number | | Total Original AFE Amount | | Total AFE Supplement Amount | | | |
| | | 65,000 | | | | | |
| Daily Cost Total | | Cumulative Cost | | Currency | | | |
| 26,454 | | 60,042 | | AUD | | | |
| Report Start Date/Time | | | Report End Date/Time | | | Report Number | |
| 03/08/2009 06:00 | | | 04/08/2009 06:00 | | | 3 | |
| Management Summary | | | | | | | |
| Wait on weather winds in excess of 40 knots | | | | | | | |
| Activity at Report Time | | | | | | | |
| SDFN | | | | | | | |
| Next Activity | | | | | | | |
| Open ssd, pull plug and rig down move to next well | | | | | | | |